



---

# Bond Oversight Committee

## Bartholomew Pool

---

City of Austin  
Parks and Recreation Department  
CIP Construction & Administration  
March 29, 2013





# Bartholomew District Park





# Bartholomew Pool

## Original Design

- Bathhouse
- Activity Pool
- Recreation Pool
- Lap Pool
- Water Slide
- Pool Deck & Landscape Areas





# Bartholomew Pool Project Schedule

Date	Milestone
October 2010	Notice to Proceed issued to Chasco Constructors for design of pool
November 2010 – January 2011	3 Public Meetings Held
May 2011	Schematic Design completed
January 2012	Construction documents completed
September 2012	Notice to Proceed issued to Chasco Constructors for construction
November 2012	Groundwater encountered on-site
February 2013	3 <sup>rd</sup> party geo-tech retained
February & March 2013	Public Meetings conducted to update stakeholders and review redesign proposals





# Bartholomew Pool Redesign





# Next Steps

- Review of cost estimates from Chasco
- Final engineering of re-design
- Council approval of contract amendment
- Construction completion by late spring 2014



# Questions

