

FOR NON- C.I.P. PROJECTS USE THIS BARRICADING SUMMARY TABLE

Streets

Street	Classification	Protection	Street From	Street To	Planned Improvements	Traffic Control Plan Sheet / Detail	Allowed Barricading Hours	Duration	Comments
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Water Line and Meter Install	TC10	9am-4pm Mon-Fri; 7am-7pm Weekends	1 Week	
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Electrical Work	804S-2, 6 of 8	9am-4pm Mon-Fri; 7am-7pm Weekends	3 Days	
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Storm Drain Installation	804S-2, 6 of 8	9am-4pm Mon-Fri; 7am-7pm Weekends	1 Week	
Lewis Ln.	Local	5 Year	40th St.	42nd St.	Wastewater Line, Manholes & Connections	804S-2, 6 of 8	7am-7pm Mon-Fri; 7am-7pm Weekends	3 Weeks	
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Flat Work, Driveway & Sidewalk	TC11	7am-7pm Mon-Fri; 7am-7pm Weekends	2 Weeks	
45th St.	Arterial	Not Protected	Burnet Rd.	Sinclair Ave.	Electric Manhole	TC12	7am-7pm Mon-Fri; 7am-7pm Weekends	1 Week	
Lewis Ln.	Local	5 Year	40th St.	42nd St.	Deliveries, Concrete Pours	TC14	7am-7pm Mon-Fri; 7am-7pm Weekends	13 Months	
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Crane Install & or Removal	TC09	Friday 7pm -Sunday Midnight	1 Weekend	
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Pedestrian Walkway	TC13	24-7 Long-Term	13 Months	

Intersections

Street Intersection	Planned Improvements	Traffic Control Plan Sheet / Detail	Allowed Barricading Hours	Duration	Comments
40th St./Ramsey Ave.	Water, Wastewater, & Storm installation	TC13 & TC14	9am-4pm Mon-Fri; 7am-6pm Weekends		
40th St./Baily Ln.	Water, Wastewater, & Storm installation	TC15 & TC16	9am-4pm Mon-Fri; 7am-6pm Weekends		
40th St./Medical Parkway	Water, Wastewater, & Storm installation	TC17 & TC18	9am-4pm Mon-Fri; 7am-6pm Weekends		
41st St./Lewis Ln	Water, Wastewater, & Storm installation	TC19 & TC20	7am-7pm Sun.-Sat.		
42nd St./Lewis Ln.	Water, Wastewater, & Storm installation	TC21 & TC22	7am-7pm Sun.-Sat.		

FOR C.I.P. PROJECTS USE THIS BARRICADING SUMMARY TABLE

Streets

Street	Classification	Protection	Street From	Street To	Planned Improvements	Traffic Control Plan Sheet / Detail	Allowed Barricading Hours	Duration(*)	Comments
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Water Line and Meter Install	TC10	9am-4pm Mon-Fri; 7am-7pm Weekends		
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Electrical Work	804S-2, 6 of 8	9am-4pm Mon-Fri; 7am-7pm Weekends		
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Storm Drain Installation	804S-2, 6 of 8	9am-4pm Mon-Fri; 7am-7pm Weekends		
Lewis Ln.	Local	5 Year	40th St.	42nd St.	Wastewater Line, Manholes & Connections	804S-2, 6 of 8	7am-7pm Mon-Fri; 7am-7pm Weekends		
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Flat Work, Driveway & Sidewalk	TC11	7am-7pm Mon-Fri; 7am-7pm Weekends		
45th St.	Arterial	Not Protected	Burnet Rd.	Sinclair Ave.	Electric Manhole	TC12	7am-7pm Mon-Fri; 7am-7pm Weekends		
Lewis Ln.	Local	5 Year	40th St.	42nd St.	Deliveries, Concrete Pours	TC14	7am-7pm Mon-Fri; 7am-7pm Weekends		
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Crane Install & or Removal	TC09	Friday 7pm -Sunday Midnight		
40th Street	Collector	7 Year	Ramsey Ave.	Rosedale Ave.	Pedestrian Walkway	TC13	24-7 Long-Term		

* PRIOR TO APPROVAL OF ROW PERMIT CONTRACTOR SHALL COMPLETE THE DURATION COLUMN OF THIS TABLE BASED UPON THE PROJECT SEQUENCING REQUIREMENTS AND PROPOSED MEANS AND METHODS FOR CONSTRUCTING THE PROJECT.

Intersections

Street Intersection	Planned Improvements	Traffic Control Plan Sheet / Detail	Allowed Barricading Hours	Duration(*)	Comments
40th St./Ramsey Ave.	Water, Wastewater, & Storm installation	TC13 & TC14	9am-4pm Mon-Fri; 7am-6pm Weekends		
40th St./Baily Ln.	Water, Wastewater, & Storm installation	TC15 & TC16	9am-4pm Mon-Fri; 7am-6pm Weekends		
40th St./Medical Parkway	Water, Wastewater, & Storm installation	TC17 & TC18	9am-4pm Mon-Fri; 7am-6pm Weekends		
41st St./Lewis Ln.	Water, Wastewater, & Storm installation	TC19 & TC20	7am-7pm Sun.-Sat.		
42nd St./Lewis Ln.	Water, Wastewater, & Storm installation	TC21 & TC22	7am-7pm Sun.-Sat.		

* PRIOR TO APPROVAL OF ROW PERMIT CONTRACTOR SHALL COMPLETE THE DURATION COLUMN OF THIS TABLE BASED UPON THE PROJECT SEQUENCING REQUIREMENTS AND PROPOSED MEANS AND METHODS FOR CONSTRUCTING THE PROJECT.