

SMALL MINORITY BUSINESS RESOURCES DEPARTMENT
ACTIVE THIRD PARTY - February 2018

					PROJECT GOALS				CURRENT PARTICIPATION (Goals Met to Date)												
					MBE			WBE	MBE			WBE									
Developer	Project Name	Consultant/ Contractor	Project Type/ Phase	Goal Type: C=Contract or P=Project Specific	AA	H	A/NA	WBE	AA	H	A/NA	WBE	Contract Amount	Expenditures to Date (May extend past project completion date)	Contact Name	SMBR Contact	Sponsor Dept.	Project Status	% Expensed	Incentive Amount	Project Completion Date
Constructive Ventures, Aspen Heights & CIM Group	The Independent @ 3rd & West (formally Austin Energy Block 24)	Rhode Partners	Professional Service	P	2.90%	9.00%	4.90%	15.80%	2.22%	11.19%	12.24%	7.18%	\$5,557,165.00	\$4,886,445.00	Ryan Fetgatter	Jolene Cochran	EDD	Design in progress	87.93	ECC Master Developer Agreement	3/31/2018
	The Independent @ 3rd & West (formally Austin Energy Block 24)	Balfour Beatty	Construction	P	2.70%	9.70%	2.30%	13.80%	0.34%	0.45%	0.00%	0.06%	\$144,875,457.00	\$85,523,366.55	Craig Land			Construction in progress	59.03		11/13/2018
Trammell Crow	Green Water Treatment Plant Block 23	Gensler	Professional (Block 23)	C	2.90%	9.00%	4.90%	15.80%	0.00%			30.10%	\$505,730.00	\$505,730.00	Bryan Embrey/ Mark Fowler			Design Complete	100.00%	Developer Agreement; Not applicable	12/31/2017
	Green Water Treatment Plant Block 23	The Beck Group	Construction (Block 23)	C	2.70%	9.70%	2.30%	13.80%	0.39%	4.04%	0.14%	6.52%	\$107,103,851.00	\$105,104,846.29				Construction in progress	98.13%		3/31/2018
	Green Water Block 188	Handel Architects/The KOR Group	Design	C	2.90%	9.00%	4.90%	15.80%	0.00%	3.13%	0.10%	9.44%	\$1,830,606.00	\$1,415,680.46				Design in progress	77.33%		5/31/2018
	Green Water Block 188	Austin Commercial	Construction	C	2.70%	9.70%	2.30%	13.80%	0.06%	1.17%	0.00%	0.36%	\$113,661,700.00	\$19,950,967.92	Clayton Baca/Matt Green			Construction in progress	17.55%		1/9/2019
	Green Water Block 188 Misc	Rone Engineering	Construction	C	2.70%	9.70%	2.30%	13.80%	3.20%	5.66%	1.68%	0.00%	\$211,978.00	\$146,020.77				Construction in progress	68.88%		2/14/2019
Merck Sharpe & Dohme Corp	Merck 1701 Trinity Admin Office Build Out	DPR Construction	Construction	P	2.64%			0.88%	0.00%			3.52%	\$959,181.00	\$741,668.59	Mark Sylvester/Jake French	Jolene Cochran	EDD	Construction in progress	77.32%	\$856,000.00	11/1/2017

NOTE: Based on January 2018 expenditure reports.