

SMALL MINORITY BUSINESS RESOURCES DEPARTMENT  
ACTIVE THIRD PARTY - November 2017

C-2

Developer	Project Name	Consultant/ Contractor	Project Type/ Phase	Goal Type: C=Contract P=Project Specific	PROJECT GOALS			CURRENT PARTICIPATION (Goals Met to Date)			Contract Amount	Expenditures to Date (May exceed past project completion date)	Contact Name	SMBR Contact	Sponsor Dept.	Project Status	% Expensed	Incentive Amount	Project Completion Date		
					AA	H	WBE	AA	H	WBE											
					AA	H	WBE	AA	H	WBE											
Constructive Ventures, Aspen Heights & CIM Group	The Independent @ 3rd & West (formerly Austin Energy Block 24)	Rhode Partners	Professional Service	P	2.90%	9.00%	4.90%	15.80%	2.18%	10.60%	12.15%	5.93%	\$5,483,269.00	\$4,612,318.00	Ryan Feigstler		Design in progress	84.12%	ECC Master Developer Agreement	12/1/2017	
	The Independent @ 3rd & West (formerly Austin Energy Block 24)	Balfour Beatty	Construction	P	2.70%	9.70%	2.30%	13.80%	0.34%	1.58%	0.00%	0.05%	\$144,975,457.00	\$66,281,660.68	Craig Land		Construction in progress	45.75%		11/13/2018	
	Green Water Treatment Plant Block 23	Gensler	Professional (Block 23)	C	2.90%	9.00%	4.90%	15.80%	0.00%	0.00%	0.00%	29.69%	\$612,765.00	\$605,730.00	Bryan Embrey Hank Fowler		Design in progress	98.63%		12/1/2017	
	Green Water Treatment Plant Block 23	The Beck Group	Construction (Block 23)	C	2.70%	9.70%	2.30%	13.80%	0.37%	3.55%	0.14%	6.10%	\$106,894,423.00	\$102,220,736.63			Construction in progress	95.63%		12/1/2017	
Trammell Crow	Green Water Block 188	Handel Architects/The KCR Group	Design	C	2.90%	9.00%	4.90%	15.80%	0.00%	1.92%	0.00%	9.35%	\$1,830,606.00	\$1,284,183.76		Jolene Cochran	EDD	Design in progress	70.15%	Developer Agreement, Not applicable	12/1/2017
	Green Water Block 188	Austin Commercial	Construction	C	2.70%	9.70%	2.30%	13.80%	0.00%	1.17%	0.00%	0.14%	\$113,661,700.00	\$12,992,210.51	Clayton Bacak/Matt Green		Construction in progress	11.43%		1/9/2019	
	Green Water Block 188 Misc	Rome Engineering	Construction	C	2.70%	9.70%	2.30%	13.80%	0.00%	0.00%	0.00%	0.00%	\$211,978.00	\$99,659.63			Construction in progress	47.11%		2/14/2019	
VISA Inc and VISA U.S.A.	Global IT Center	Gensler	Professional Service Phase 2	C	1.18%	1.91%	3.55%	4.74%	0.00%	29.08%	0.00%	0.00%	\$200,489.00	\$190,789.00			Design in progress	95.17%		12/1/2017	
		DPR Construction	Construction Building IV, 4th Floor	C	2.81%			1.65%	11.17%			0.02%	\$6,432,576.00	\$5,086,098.60	Brooks Brindley Amee D Janousek		Construction in progress	79.07%	\$1,560,000.00	12/30/2017	

Based on October 2017 expenditure reports.