

**SMALL MINORITY BUSINESS RESOURCES DEPARTMENT
ACTIVE THIRD PARTY - March
2021**

					PROJECT GOALS				CURRENT PARTICIPATION (Goals Met to Date)												
					MBE			WBE	MBE			WBE									
Developer	Project Name	Consultant/ Contractor	Project Type/ Phase	Goal Type: C=Contract or P=Project Specific	AA	H	A/NA	WBE	AA	H	A/NA	WBE	Contract Amount	Expenditures to Date (May extend past project completion date)	Contact Name	SMBR Contact	Sponsor Dept.	Project Status	% Expensed	Incentive Amount	Project Completion Date
CAAICON	Q2 Stadium (Austin FC)	Gensler Sports	Design	P	1.22%	2.90%	3.48%	3.72%	0.00%	20.41%	2.08%	3.61%	\$5,306,272.00	\$4,614,945.84	Mike Rock	Jolene Cochran	EDD	Construction in progress	86.97%	Land Use Agreement	4/1/2021
		Austin Stadco (formally Precourt Sports Venture (PSV))	Design-Miscellaneous	P	1.22%	2.90%	3.48%	3.72%	0.00%	6.81%	0.83%	3.62%	\$1,363,812.60	\$1,239,568.81				Construction in progress	90.89%		
		Austin Commercial	Construction-RFP 1	P	0.65%	1.90%	1.24%	0.91%	0.02%	0.74%	0.00%	3.60%	\$49,628,535.00	\$47,194,459.00				Construction in progress	95.10%		
			Construction-RFP 2	P	2.04%	3.86%	0.16%	6.06%	0.00%	0.00%	0.00%	2.32%	\$7,956,908.00	\$7,332,467.96				Construction in progress	92.15%		
			Construction-RFP 3	P	1.83%	4.70%	1.20%	1.80%	2.41%	0.30%	0.00%	1.54%	\$59,260,106.00	\$57,352,181.49				Construction in progress	96.78%		
			Construction-RFP 4	P	2.93%	2.89%	0.58%	1.13%	2.53%	6.30%	0.00%	0.45%	\$37,515,246.00	\$35,278,520.46				Construction in progress	94.04%		
			Construction-RFP 5	P	1.73%	1.49%	1.00%	2.08%	0.07%	0.99%	0.00%	0.00%	\$12,818,527.67	\$10,279,408.68				Construction in progress	80.19%		
			Construction-RFP 6	P	1.69%	1.51%	1.00%	2.05%	0.06%	0.00%	11.79%	0.25%	\$15,506,009.00	\$8,387,606.97				Construction in progress	54.09%		
Trammell Crow	Greenwater Block 185 Misc D	Trammell Crow	Professional (Block 185 Misc D)	C	2.90%	9.00%	4.90%	15.80%	0.00%	0.00%	75.84%	12.87%	\$273,126.00	\$242,281.77	Bryan Embrey/ Mark Fowler			Design in progress	88.71%	Developer Agreement; Not applicable	4/1/2022
	Green Water Treatment Plant Block 185 D	STG Design	Professional (Block 185 D)	P	2.90%	9.00%	4.90%	15.80%	0.00%	0.45%	0.24%	4.21%	\$3,682,442.96	\$3,089,417.98				Design in progress	83.90%		6/1/2022
	Greenwater Block 185-C	DPR Construction	Construction (Block 185 C)	C	2.70%	9.70%	2.30%	13.80%	0.00%	0.23%	0.01%	0.00%	\$242,397,885.58	\$83,672,153.06				Construction in progress	34.52%		7/31/2022
	Greenwater Block 185 Misc D	Trammell Crow	Professional (Block 185 Misc D)	P	2.90%	9.00%	4.90%	15.80%	0.00%	0.00%	75.84%	12.87%	\$273,126.00	\$242,281.77				Design in progress	88.71%		4/1/2022
	Green Water Block 188	Handel Architects/The KOR Group	Professional (Block 188 D)	P	2.90%	9.00%	4.90%	15.80%	0.00%	5.75%	0.30%	11.16%	\$2,039,345.00	\$2,030,483.00				Design in progress	99.57%		3/1/2021
		Austin Commercial	Construction (Block 188 C)	C	2.70%	9.70%	2.30%	13.80%	0.14%	1.24%	0.36%	2.01%	\$134,625,855.00	\$127,934,950.01				Construction in progress	95.03%		3/1/2021
VISA Inc and VISA U.S.A.	Global IT Center-Building 2	Gensler/DPR Construction	Design/Build Building II-4th Floor Reno	C	3.06%			1.42%	2.62%			0.67%	\$27,667,424.00	\$27,667,424.00	Brooke Brindle/ Aimee D. Janousek/Darren Bonnet			Construction in progress	100.00%	\$1,560,000.00	3/1/2021

NOTE: Based on February 2021 expenditure reports. Projects are incentive based contracts approved by Council and managed by the Economic Development Department.