

Emma S. Barrientos

Mexican American Cultural Center

Phase 2 Improvements

June 2021 Updates

Heidi Tse, PWD - Capital Delivery Project Manager

- Request to increase PSA Authority for City Council's approval on 6/3/21
 - Increase from \$2.5M to \$3.9M to cover CD - Post Construction Phase Services
- Virtual (1.5 day) Charrette was held on May 13th & 17th utilizing Miro Board
- In-Person on site (2 half days) Charrette will be held on June 7th & 8th.
- Geotechnical Engineering on site boring will be targeted for June 9-19th pending weather conditions
- Pink Consulting Kick-Off Meeting on May 27 for Community Outreach planning for Schematic Design
 - Three Community Meetings targeting August (Day, Night, & Saturday)
 - Combining Small Groups
 - Methods