Project	Description	Status Description	Category	Phase	Appropriation	Obligated
	To conduct a traffic analysis and economic impact study and to plan, design and develop of a bicycle boulevard (traffic calming) in the downtown area. This project was originally proposed on Nueces. However, further stakeholder feedback, investigation of traffic volumes and speeds, and economic	Construction plans for the Rio Grande/8th Street roundabout are almost complete and will be incorporated into the 8th street reconstruction project (West to Congress). The 10th street roundabout plans are being finalized and will be the first roundabout constructed. A consultant is developing alternatives for the bridge over Shoal Creek to work out ROW issues on the south bank. The student drop-offs at Pease				
Nueces From 3rd To Mlk	impact data show that using both Rio Grande and Nueces as a downtown bicycle boulevard would be the staff recommendation.	Elementary are complete. The student drop-off's at ACC have been put on hold pending due to upcoming ACC site changes.	Bikeways	Construction	886,000	469,123
Bowie Underpass	This project will continue the dedicated bicyclist and pedestrian facility from the Pfluger Bridge and Gables development and will provide a safe undercrossing of the Union Pacific Railroad. The undercrossing of the Union Pacific Railroad will be a bicyclist and pedestrian facility only. The bicyclist and pedestrian route will come to grade at 3rd Street and provide various connections to future mass transit facilities as well as other destinations.	PWD/Bike Ped FDU reserved for construction activities only. Still require additional funding source of approx \$1 Million to complete design activities for Bowie Underpass, RR span		Design	1,851,861	547,004
Mopac Bicycle Bridge Over Barton Creek	Add a dedicated bicycle facility to the existing TxDOT bridge on Mopac over Barton Creek	Consultant proceeding with some environmental assessments while we still negotiate the additional services request.	Bikeways	Preliminary	1,149,000	377,683
Bikeway Improveme nts - Future		All project running smoothly.	Bikeways		1,081,354	1,002,865
Ada Sidewalk & Ramp Improveme nts 2010 Group 8 City Wide	Construction of sidewalks and ADA ramps City wide.	NTP for construction was issued 08/25/10. The following locations are under construction: (1) N. Lamar 5th to Sandra Muraida (2) Hogan, Community to Montopolis (complete gap) (3) Springdale, E. Cesar Chavez to Airport (complete gap) The following locations are planned: (1) Pondsdale (2) Directors Blvd (3) Guadalupe @ 32nd (4) Misc ramps city wide		Construction	2,756,062	2,732,618
Sidewalk Repairs City-Wide (2006 Bonds)	Sidewalk repairs City wide.	Since FY 2007, Street & Bridge concrete crews completed repairs on 761 sidewalk locations, including ADA curb ramps and curb and gutter, citywide. The IDIQ contract which was executed in June 2008 for \$450,000 worth of downtown repairs is due to be complete in June 2009. Street & Bridge continues to receive requests for sidewalk, curb and gutter repairs citywide. In FY 08, approximately 354 service requests were received. David Magaña	Sidewalks	Construction	4,231,632	4,248,767

3/29/2011 1 of 42

Project	Description	Status Description	Category	Phase	Appropriation	Obligated
Ada	Description	Status Description	Category	riiase	Арргорпацоп	Obligated
Sidewalk &		Construction reached Substantial Completion on 6/10/10. The				
Ramp		projects completed were: (1) Metcalfe, Catalina to Reeves (2)				
	Installation and repair of existing ADA sidewalks and	William Cannon, existing to Brushy (3) Govalle, Gunter to				
	associated ramps throughout the City of Austin via an	Springdale (4) Riverplace ramps (5) Greenbrook, Berkman to				
	Indefinite Delivery Indefinite Quantity (IDIQ) construction	Westminster (6) S. Meadows, Parkfield to Plains Trail (7)				
Wide	contract. Project also includes	Rochester Ramp Improvements (8) Downtown repair	Sidewalks	Post Const	1,292,419	1,226,873
	Once an intersection meets one or more of warrants indicated in Toyon MUTCD and engineering indement supports its					
	in Texas MUTCD and engineering judgment supports its installation, city staff will then design and proceed with					
City-Wide	installation. A contractor will construct all underground					
	infrastructure that includes conduits, pull boxes, and					
	foundations and city forces will install above ground hardware,					
	i.e., mast arms, signal heads, ped push-buttons and controller					
s Fy08-	cabinet.	FY 09: Eight traffic signals have been completed.	Signals		3,705,148	2,112,185
City-Wide	This program allows us to modify and upgrade the hardware					
	at intersections where traffic pattern has changed and the					
	existing hardware does not allow efficient traffic signal					
	operation and flow. Modifications and upgrades of signals will					
ns /	increase capacity of signalized intersection resulting in less	EV 40. E interpretions have been modified as of 40/04/40	Ciamala		10 705 005	0.004.750
Upgrades	delay, stops and consequently shorter travel time Traffic Signal Warrant Study will identify the need for a traffic	FY 10: 5 intersections have been modified as of 12/01/10 Traffic Signal Warrant Study will identify the need for a traffic	Signals		10,785,895	9,984,750
	signal at a particular location. The State of Texas	Isignal at a particular location. The State of Texas				
City-Wide	MUTCD(Manual on Uniform Traffic Controller Devices) clearly	MUTCD(Manual on Uniform Traffic Controller Devices) clearly				
Traffic	states that " Traffic control signals should not be installed	states that " Traffic control signals should not be installed				
	unless one or more of the signal warrants in the Manual are	unless one or more of the signal warrants in the Manual are				
	met". The City receives over 100 signal request a year and	met". The City receives over 100 signal request a year and				
	only 15 to 20 will meet the warrants.	only 15 to 20 will meet the warrants.	Signals		753,871	714,066
	evaluate, coordinate, and reprogram the traffic signal system					
	in the downtown core bounded by IH 35, Martin Luther King,					
	Jr. Boulevard, MoPac, and Barton Springs Road/Riverside					
	Drive, inclusive. This area encompasses approximately 190					
	signalized intersections.		Signals		100,000	-
Wireless School						
	Wireless radio system to allow for remote and automated					
	operation of school flasher system.		Signals		600,000	536,661
			9		223,300	300,001
38th Street			Street			
Retaining	Construction of the 38th Street rock retaining wall along the	Received 10 bids on March 3, 2011. Proceeding for April 21 or	Reconstruc	:		
Wall	Hancock Golf course.	April 28 Council agenda.	tion	Bid Process	247,000	102,486

3/29/2011 2 of 42

Project	Description	Status Description	Category	Phase	Appropriation	Obligated
Gp 8-B -						
Elton Lane						
& Griswold	Reconstruction of Elton Ln from Forest TI to Windsor Rd &					
	Griswold Ln from Elton Ln to Forest TI. This project is to be					
	advertised for construction as Competitive Sealed Proposals.		Street			
	These streets were pulled from Group 8 (7531.001). The PER	Construction Contract is on 3/24/11 City Council Agenda	Reconstruc			
	was completed under Sub-Project 7531.001.	Construction NTP scheduled for June 2011.	tion	Bid Process	967,924	305,022
	Phase 2 - South of Airport: Street Reconstruction Scope: 1)	Construction 1411 Scheduled for June 2011.	tion	Did i locess	301,324	303,022
	Parkwood from Ardenwood Rd to Airport Rd 2) Parkwood from					
	Ardenwood Rd to end of cul de sac 3) Ardenwood Rd from					
	Lullwood Rd. to Parkwood Rd 4) Lullwood Rd from Wilshire					
	Blvd to Ardenwood Rd 5) Brookview Rd from 4100 to Wilshire					
	Blvd 6) Brookview Rd from Willowbrook to Vineland Dr Water					
& Utility	Line Scope (GUR): 1) Parkwood from Ardenwood Rd to					
	Airport Rd (1044 LF of 8 CI) 2) Parkwood from Ardenwood					
Residential	Rd to end of cul de sac (152 LF of 6 CI) 3) Ardenwood Rd					
/Collector	from Lullwood Rd. to Parkwood Rd (342 LF of 8 Cl) 4)		Street			
Streets	Lullwood Rd from Wilshire Blvd to Ardenwood Rd (1102 LF of		Reconstruc			
	8 CI)	On schedule.	tion	Bid Process	4,234,165	2,839,836
	Reconstruct Nueces from 12th St to MLK Blvd.Part of Gp 33					
	that includes Rio Grande from 12th to MLK (5403.002). M WM					
	began design under 1998 Bond Rotation List and will		Street			
	complete under 2006 Bond Street Reconstruction Rotation	Insufficient authorization in 2006 Bond Rotation List to fund	Reconstruc			
Mlk	List.	design. Project placed on hold.	tion	Bid Process	201,595	213,621
	Street reconstruction streets canonitility & node-strice					
	Street reconstruction, streetscape, utility, & pedestrian improvements from Navasota to Northwestern. Improvements					
-	include: rehabilitation of existing and installation of new					
	sidewalk; addition of pavers in the center turn lane; street					
	trees and landscaping; lighting improvements, accessibility	Crews are currently completing storm drain laterals along E				
	improvements. Utility Improvements include 1170 lf -	7th Street, waste water work from Robert Martinez to				
To		Webberville Rd, installing waterlines in Navasota, & water line	Street			
-		work. Then begin paving 1st lift of base course from Navasota				
		to Comal & Chalmers to Chicon.	tion	Construction	10,966,960	9,409,882

3/29/2011 3 of 42

Project	Description	Status Description	Category	Phase	Appropriation	Obligated
nts -	- 12 in waterline, 1240 lf - 8 in waterline, 60 lf - 6 in waterline,	the landscape wall. Furthermore, they have moved the traffic control to the middle of the road (Phase III) and began street	Street Reconstruc	Construction	9,973,462	7,651,811
Group 11 Phase 1 - Southeast Residential /Collector	Street reconstruction on Fawn Drive from Parker to Matagorda, Deerfield from Parker to Matagorda, Sylvan from Deerfield to Woodlawn, Mariposa from Matagorda to end,		Street Reconstruc			7 7.
Streets Group 11	Hill And Briar Hill from Crooked Lane to Woodlawn.	Contractor has reached substantial completion.	tion	Construction	2,704,686	2,071,805
Phase 2 - Southeast Residential /Collector Streets	Benjamin from Douglas to Ware	Contractor completing Ware Road. Working on Catalina water line.	Street Reconstruc tion	Construction	2,109,131	2,089,583
	Full depth street reconstruction on the following streets: 1) HYSIDE DR from HYCREEK to HYLAWN DR 2) ADALEE AVE from VERNON AVE to BREEZE 3) ARNOLD DR from MANOR RD to NORTHEAST DR 4) AUBURN DR from BRISTOL DR to NORTHEAST DR 5) BETTY COOK DR from LAKESIDE to NORTHEAST 6) BREEZE from VERNON AVE to ADALEE AVE 7) CHERRYLAWN CIR from 6100 to WALNUT HILLS DR 8) JACK COOK DR from BETTY COOK DR to ARNOLD DR. 9) VIOITHA DR from JACK COOK DR to NORTHEAST DR 10) WALNUT HILLS DR from NORTHEAST to EMORY LN 11)WALNUT HILLS DR from CEDAR LAWN to MANOR RD 12) FRIENDSWOOD from BREEZE to					
	WHELESS 13) CHIMNEY CREEK from dead end to NORTHEAST DR 14) AUBURNDALE and AUBURNHILL to NORTHEAST DR 15) BETTY COOK from NORTHEAST to JACK COOK 16) NORTHEAST from ARNOLD to CHIMNEY		Street Reconstruc			
Streets	CREEK.	Contractor working on water lines and street reconstruction.	tion	Construction	4,535,000	4,469,093

3/29/2011 4 of 42

Project De	escription					
Project De	escription	Ctatus Description	Cotomonic	Dhasa	Annvanviation	Obligated
		Status Description	Category	Phase	Appropriation	Obligated
Group 30: Str	treet Reconstruction project funded by the 2006 Bond	Project status on hold until LongBow construction can be				
•	rogram. Full-depth street reconstruction, utility adjustments,	completed. Scheduled completion of LongBow is late March.	Street			
E/Congres ne	ew 12" WL, sidewalk repair and installation to ADA standards	Gas conflicts currently scheduled to occur behind traffic	Reconstruc			
s Ave-Ih35 on	n Oltorf St. (from Congress to SB I35 access road).	control of LongBow. Public Notice is ongoing.	tion	Construction	5,023,428	4,078,523
Group 4,	·	•				
Southeast						
Residential						
/Collector						
Streets Mo	Iontopolis Drive from Carson Ridge to Larch Terrace. Work		Street			
Montopolis wil	ill include full depth street reconstruction and utility		Reconstruc			
Drive ad	djustments.	Contractor estimates substantial completion within two weeks.	tion	Construction	4,336,500	4,373,117
Group 4a -						
Montana			Street			
St And Gr	roup 4A - Montana St and Felix Ave Street Reconstruction &	Council approval per consent. Anticipate NTP early April 2011.	Reconstruc			
	tilities Adjustment	Construction phase services contract with Othon in process.	tion	Construction	1,153,174	1,209,014
Group 7 University Hills East Group 9 Reconstru ction & fro Utility Adj - Ne Collector/R esidential Group 9 Reconstru ction & Tu	roup 7 and 9 combined. See 7532.002. Street reconstruction In Langston from Geneva to 100' north of Burnell, Vassar om Hanover to Susquehanna, La Salle from Lagstone to usquehanna, Hanover from Bryn Mawr to Vassar, Geneva angston to 150' northwest, Burnell from Langston to 200' est, Syracuse from Wake Forest to cul de sac, Tampa from byola to cul de sac, Bryan Mawr from Loyola to usquehanna, Dubuque from Loyola Susquehanna, Tulane om Loyola to Rockhurst and Wake Forest from Tulane to ryn Mawr. Lepair & reconstruction of the following streets: 1) Geneva Cir om Geneva Dr to Harnell Dr. 2) Fred Morse Dr. from Langstone r. to Geneva Circle 4) Rockhurst Ln from Dubuque Ln. to ualne Dr. 5) Loyola Ln Level-up at Little Walnut Creek Bridge Meadowood Dr. from Fred Morse Dr. (West) to Fred Morse r. (East)	Texas Gas is relocating their lines. Our Contractor has focused on Group 9. Contractor began water line on Fred Morse 2-8-11.	Street Reconstruction Street Reconstruction	Construction	4,491,563	3,984,601
5.100.0 DI	(2007)	Expect substantial completion very soonall work complete	1011	Conoci docion	7,072,000	3,040,000
Manana		minus bridge railing and erosion controls. Contractor finishing	Street			
	lanana Street at Turkey Creek/Lake Austin, remove and					
	eplace bridge culvert.	residents regarding the contractor and work.	tion	Construction	640,000	728,783

3/29/2011 5 of 42

Project	Description	Status Description	Category	Phase	Appropriation	Obligated
Dia						
Rio Grande:						
From Mlk						
To 24th St.		Plan correction approved for W 21st from RIo Grande to Pearl				
Street		to extend an 8" water line and abandon an old 6". The				
	Repair, reconstruct Rio Grande Street, from MLK to 24th,	retaining wall along Judges Hill is being revised and moved to				
ction &	including construction/repair of sidewalk, curb, gutter, ramps.	the ROW. AT&T should be complete with their relocation by	Street			
Utility	UNO Streetscape Elements to be included in project (trees,	March 8th so that the contractor can resume construction of	Reconstruc			
,	light poles, benches, bike racks, and trash receptacles).	the storm drain.	tion	Construction	6,635,255	6,217,089
7.03000				00.100.00.01.	0,000,200	0,2,000
12th Street						
From San						
Jacinto To						
I35 Svc Rd			Street			
(Part Of	This project will be bid as phase 2 of the Group 17 project.		Reconstruc			
Group 17)	Limits are San Jacinto to IH 35.	Pending completion of Waller Creek Tunnel.	tion	Design	8,000	8,373
3rd St		Proposal from URS and comments are being reviewed by				
From	3rd Street from Nueces to Congress, full-depth pavement	Watershed. Expect a response by March 11, 2011. Contracts	Street			
	reconstruction and all necessary utility, sidewalk, ADA and	for landscaping/EE services with Studio 8 are in process.	Reconstruc		4 000 040	000 040
Congress	other associated improvements.	Service Agreements with AWU are awaiting approval.	tion	Design	1,323,913	862,948
5th Street From I35						
To Onion						
Street						
Reconstru						
ction And			Street			
Utility Ad	Street reconstruction and utility adjustments on 5th street from		Reconstruc			
(Group 7)	I 35 to Onion Drive	Consultant working on Cap Metro wastewater plan.		Design	3,784,188	804,621
Congress				3	2,121,100	,
Alley And						
Sixth						
Street						
Alley			Street			
Reconstru	Reconstruct Congress Alley between 9th Street & 10th Street	Anticipate Issuing to GP Office in 2 weeks for permitting. 1st	Reconstruc			
ction	and Sixth Street Alley between Red River and Sabine.	advertise scheduled for April 18, 2011.	tion	Design	260,000	70,162

3/29/2011 6 of 42

	Description	Status Description	Category	Phase	Appropriation	Obligated
Gp 22 -						
Oakland &						
Highland From 6th						
To 9th,						
Tremont &						
W6.5 From			Street			
	Oakland & Highland from 6th to 9th, Tremont and W 6 1/2	Consultant is revising water design based on AWU	Reconstruc			
	from Oakland to Highland	comments.		Design	825,250	624,233
					020,200	02.,200
Gp 8-A -						
Forest						
Trail &						
	Reconstruction of Forest TI from Elton Ln to Windsor Rd &	Design Consultant working on Watershed scope addition and				
	Stamford Way Forest TI to Stamford Ln. This project is to be	will submit 90% documents in April 2011. Project will be				
	advertised for construction as Competitive Sealed Proposals.	permitted and ready to advertise in Summer of 2011 so	Street			
		Construction can begin immediately upon completion of	Reconstruc		004.000	207 200
Adjustment	was completed under Sub-Project 7531.001.	Project 8B (7531.007)	tion	Design	894,363	307,390
Gp 8-C						
Vista Ln &						
Stamford						
Ln Street						
Reconstru	Reconstruction of Vista Ln from Windsor Rd. to Woodmont					
	Ave. and Stamford Ln from Windsor Rd to Woodmont Ave.		Street			
Utility	These streets were pulled from Group 8 (7531.001). The PER		Reconstruc			
Adjustment	was completed under Sub-Project 7531.001.	pending identification of future funding sources.	tion	Design	56,000	-
	Full death street reconstruction on Do Verne from Dec Dell to					
	Full depth street reconstruction on De Verne from Rae Dell to Paramount, Paramount from Rab Glen to end, Rabb Glen					
	from Rae Dell to Ann Arbor, Arpdale from Paramount to					
	Bluebonnet, Rock Terrace from Barton Skyway to Barton					
	Parkway, Rockingham from Barton Skyway to Barton					
	Parkway, Westridge from Michael to end, Ridgeview from					
	Barton Skyway to Westridge and Cliffside from Wildgrove to		Street			
	Spring Creek. Water, wastewater and storm sewer		Reconstruc			
	improvements will be included prior to street reconstruction.	Project scheduled to advertise April 4.		Design	5,586,940	726,395

3/29/2011 7 of 42

Project	Description	Status Description	Category	Phase	Appropriation	Obligated
Group 12 -						
Justin						
Lane And	JUSTIN LN from BURNET ROAD to REESE LANE,					
	MORROW ST from WATSON ST to WOODROW AVE,					
Lane Area -	BURNET LANE from BURNET ROAD to JUSTIN LANE,					
Street	FOSTER LANE from GREAT NORTHERN BLVD. to	90% Design documents are in review. Following completion of	Street			
Reconstru	NORTHCROSS DRIVE, NORTHCROSS DRIVE from	design Phase this project will be placed on hold pending	Reconstruc			
	ANDERSON LANE to BURNET ROAD	identification of future funding.	tion	Design	830,000	832,633
Group 16a						
	Reconstruct segments of roadways. Perform limited					
	underground utility work and improve associated infrastructure					
Collector/R	on the following streets. 1) E. Live Oak St. from Congress	Expect 90% plans on March 15th. Will distribute to	Street			
esidential	Ave. to East Oltorf St. 2) The Circle from Academy Dr. to	stakeholders and await comments. Once complete, then we	Reconstruc			
- 1 1.	Drake Ave	will shelve until funding is secured.	tion	Design	100,000	284,174
Group 16b -						
	Reconstruct segments of roadways. Perform limited					
	underground utility work and improve associated infrastructure					
	on the following streets. 1) Annie St form Congress Ave. to		Street			
	East Side Dr. 2) Woodland Avenue from EastSide Drive to		Reconstruc			
Streets	south bound IH 35 frontage road	On hold until further notice	tion	Design	100,000	97,102
	This work will be bid as Phase 1 of the Group 17 project. See					
	sub-project 6077.004 for Phase 2. Limits of construction are					
	8th Street from Congress to West Avenue. Project will include					
	water, wastewater, electrical and storm sewer improvements		Street			
	prior to street reconstruction. Project will include Great Streets		Reconstruc			4 00 - 05 -
Ave.	enhancements.	plans.	tion	Design	4,865,100	1,035,693

3/29/2011 8 of 42

Drainat	Description	Status Description	Cotomomy	Phase	Ammanuiation	Obligated
Project	Phase 1: North of Airport: Street Reconstruction Scope Street	Status Description	Category	Filase	Appropriation	Obligated
	Reconstruction Scope 1)Elwood Rd/Norwood Rd from					
	Bentwood Rd to Bentwood Rd 2)Parkwood Rd Fernwood Rd					
	to Fairwood Rd 3)Elwood Rd from Fernwood Rd to Bentwood					
	Rd 4)Fernwood Rd from I-35 to Elwood Rd Water Line Scope					
	(GUR.): 1)Elwood Rd/Norwood Rd from Bentwood Rd to					
	Bentwood Rd (1582 LF of 6 CI) 2)Parkwood Rd Fernwood					
	Rd to Fairwood Rd (331 LF of 8 CI) Water Line Scope					
	(Rehab.): 1) Bentwood Rd from Valve #520370 to Parkwood					
	Rd (770 LF of 8 CI) 2) Fairwood Rd from Valve #520350 to					
	Parkwood Rd (695 LF of 6 CI) 3) Fairwood Rd from					
	Parkwood Rd to Rowood Rd (662 LF of 2 Cl) 4) Parkwood					
Group 19	Rd from Fairwood Rd to Bentwood Rd (327 LF of 8 CI) 5)					
	Rowood Rd from Fernwood Rd to Fairwood Rd (223 LF of 6					
& Utility	CI) 6) Fernwood Rd from Elwood Rd to Parkwood Rd (539 LF					
Adj -	of 6 CI) 7) A. b/w Fairwood and Airport from Parkwood Rd to					
	Rowood Rd (716 LF of 6 Cl) 8) A. b/w Fairwood and Airport					
/Collector	from Rowood Rd to end of water line (221 LF of 2 CI) 9)	Consultant still working on addressing comments from WSE.	Street			
Streets	Parkwood Rd from Airport Blvd to Fernwood Rd (121 LF of 8	WSE required new design and changed compliance several	Reconstruc		2 420 000	770 440
Northeast Group 2 -	CI)	times.	tion	Design	3,138,060	772,142
Parkfield						
Dr. And						
Colony						
,	Parkfield Dr. from Peyton Gin to Rundberg; Colony Creek Dr.					
Area -	from Hunters Trace to Parkfield; Hunters Trace from Colony					
Street	Creek Dr. to Rundberg; Quail Meadow from Quail Park Dr. to		Street			
Reconstru	Rundberg; Quail Field Circle from Quail Park Dr. to Parkfield	This Project was placed on hold following completion of PER	Reconstruc			
ction	Dr.; Quail Park Dr. from Quail Meadow to Parkfield Dr.	pending identification of future funding sources	tion	Design	346,000	385,595
	Full depth street reconstruction on 30th St. E: from Robinson					
	to Dancy St., from Dancy St. to Drury Ln., Drury Ln. to					
	Lafayette Ave., Lafayette Ave. to French PI; 32nd St. E.: from					
	Cherrywood Rd. to Walnut Ave; 34th St. E:Lafayette to Kern					
	Ramble, Kern Ramble to Cherrywood, Cherrywood to					
	Hemlock Ave., Hemlock Ave. to Larry Ln; Breeze Terrace:					
	32nd St. E. to Edgewood Ave; Concordia St.: Lafayette Ave.					
	to Kern Ramble; Hemlock Ave.: Dead End to Walnut Ave.,	Awaiting Service agreement from AW on water and sewer.				
And	Walnut Ave. to 34th St. E; Kern Ramble: French PI to 34th E.,	Final report provided on pavement cross section. Adverse				
Collector	34th St. E. to Concordia St.; Lafayette Ave.: 30th St. E. to	impact study revisions under way for resubmittal. Community				
Streets	32nd St. E., 32nd St. to Edgewood, Edgewood to 34th St.,	meeting held 2/2 all went well, citizens were informed that	Ctroot			
Central	34th St. to Concordia St.; Larry Ln.: Manor Rd. to Clarkson	sidewalks outside project limits are not part of design but that a cost estimate was prepared for sidewalks outside of LOC	Street			
East (North)	Ave.; Walnut Ave.: Manor Rd. to 32nd St. E., 32nd St. to Hemlock Ave.	and alternate funding was being researched.	Reconstruction		1,962,500	1,818,530
(INOLUL)	I ICITIIOCA AVE.	Janu alternate funding was being researched.	เเบา	Design	1,962,500	1,010,030

3/29/2011 9 of 42

Project	Description	Status Description	Category	Phase	Appropriation	Obligated
	2006 Bond Street Recon Projects - Prop 1- Group 24 // W					
	21st St from San Gabriel to Pearl St; W 30th St from Bryker					
	Dr to Funston St; W 31st St from Harris Blvd to Kerbey Ln; W					
	31st St from N Lamar Blvd to Guadalupe St; W 32nd St from					
	Harris Blvd to Churchill Dr; Harris Blvd from W 30th St to W					
/Collector	32nd; Jarratt Ave from Gaston Ave to Windsor Rd; Jefferson /					
	Hartford from Gaston Ave to Windsor Rd; San Gabriel St from		Street			
	W 24th St to W 25th St; San Gabriel from W MLK Blvd to W	team will continue to complete the project's street	Reconstruc			
West	22nd St	reconstruction and drainage design to 100% completion.	tion	Design	1,049,000	1,049,076
	2006 Bond Street Recon Projects - Prop 1- Group 25Tower					
	Dr-Winsted to Dormarion / McCullogh-St Antony to Bland/					
	Scott Crescent-Dormarion to Bland St/ Spring Ln- Galewood					
	PI to Westover/ Sunny Slope Dr- St Anthony to Scott					
	Anthony to Dormarion/ 35th St W- Lawton Ln to 35th St cutoff/					
	35th St Cutoff -Kerbey In to 38th St W/ 38th St W -35th St					
Streets	Cutoff to Lamar Blv/ University-30th to Speedway/ Harris Park		Street			
Central	Park Place to 32nd St. Full-Depth Pavement Reconstruction	team will continue to complete the project's street	Reconstruc			
West	and associated utility, sidewalk, ADA work as required.	reconstruction and drainage design to 100% completion.	tion	Design	1,020,000	1,032,851
	Reconstruct Rio Grande St from 12th St to MLK Blvd. Part of					
Rio	Gp 33 that includes Nueces from 12th to MLK (5404.002).					
	MWM began design under 1998 Bond Rotation List and will		Street			
12th To	complete under 2006 Bond Street Reconstruction Rotation		Reconstruc			
Mlk	List.	Project will be closed due to lack of funding.	tion	Design	214,541	202,541
Group 5						
Balcones						
From 35th		Street and Bridge crews inadvertently overlaid 50% of the				
То		project limits while the consultant was completing PER.	Street			
_	Reconstruct street from 35th to Edgemont. Part of the 2006	Project canceled and one copy of PER archived and one copy	Reconstruc			
Dr.	Bond Street Reconstruction Program.	of PER delivered to Ed Poppit w/Street and Bridge.	tion	Design	144,000	144,250
Pedernales						
From 6th						
То			[
Webbervill			Street			
e (Group			Reconstruc			
7)	Street Reconstruction on Pedernales from 6th to Webberville	Consultant addressing 60% comments	tion	Design	1,537,000	182,581

3/29/2011 10 of 42

Project	Description	Status Description	Category	Phase	Appropriation	Obligated
Troject	Description	otatus Description	Category	i iiase	Appropriation	Obligated
Rio						
Grande						
Street						
Reconstru						
ction And						
Utility	Denote an accordance Discourse of Other At Forest OAMs to OAMs	Description of the second of t	044			
,	Repair, reconstruct Rio Grande Street, from 24th to 29th,	Proposal is being split into the separate FDUs. Anticipate	Street Reconstruc			
	including construction/repair of sidewalk, curb, gutter, ramps and UNO streetscape elements.	advertisement late Summer 2011. Construction to begin upon completion of MLK to 24th.	tion		3,701,000	89,974
10 29111	and tho streetscape elements.	Completion of MLK to 24th.	uon	Design	3,701,000	69,974
Cesar						
	On July 29, 2004 the City Council authorized a study to		Street			
	develop options for converting Cesar Chavez to 2-way traffic		Reconstruc	:		
Conversion	from San Antonio to Brazos. Option two was selected.	Project complete preparing for archive.	tion	Post Const	9,773,778	9,702,475
	Reconstruction of Colorado Alley from 9th Street to 10th					
	Street and Congress Alley from 9th Street to 10th Street.					
	Work in the Colorado Alley also includes installation of 375 LF		Street			
Alley 9d	of 8" DI waterline with a connections to the existing system in 10th Street and 9th Street. Reconnection of 12 water services		Reconstruc			
	with new copper service line is also included.	In Warranty	tion	Post Const	325,000	325,306
And se	with new copper service line is also included.		tion	1 OSt Corist	323,000	323,300
Group 1 St						
Reconstru						
ction &						
Utility						
Adjustment						
s - Oak			Street			
	Full depth street reconstruction on BLUMIE ST, ELIJA,		Reconstruc			4 0 4 4 0 0 0
(Phase 1)	DALTON ST, JAMES ANDER ST.	Inspection to review for one year warranty	tion	Post Const	1,621,000	1,614,220
Group 1 St						
Reconstru						
ction &						
	Full depth street reconstruction and utility adjustments for					
	Dunn, Minnie and Thomas Kincheon. Project limits are Minnie					
	Street from Brodie Lane to Dunn Street, Thomas Kincheon		Street			
Plantation	Street from Brodie Lane to Dunn Street and Dunn Street from	Awaiting final approval letter back from TDLR. Final pay app	Reconstruc			
(Phase 2)	Minnie Street to Plantation Drive.	to be processed.	tion	Post Const	1,888,000	1,713,640

3/29/2011 11 of 42

Project	Description	Status Description	Category	Phase	Appropriation	Obligated
		·				
Group 4 -						
	Part of Group 4, includes Montopolis from Kasper to					
Stassney	Riverside, Montopolis from Porter to Carnation, Montana from					
	Vasquez to Lawrence, Ponca from Montopolis to Vargas,					
Birch Creek Dr	Wickersham from Cromwell to Sheringham, Felix from Thrasher to Vargas, Porter from Vasquez to Lawrence,		Street			
	Singlefoot from 2701 to Rusty, Suena from Vasquez to Villita,		Reconstruc			
	Villita from Suena to 6824 as CIP ID 7535.001.	Final Pay App processed.	tion	Post Const	1,152,855	1,136,340
		•				
Group 6 -	Reconstruct segments of roadways. Replace 104 lf of water					
	line ranging in size from 6 to 8 pipe, install 3 gate valves ranging in size from 8 to 16, and install 3 lateral services					
And	and improve associated infrastructure on the following streets.		Street			
Collector	1) Pinnacle Rd from 200' east of Barn Swallow to Ripple	Real Estate has some additional issues to resolve before we	Reconstruc			
Streets	Creek. 2) Stoneridge Rd. from Walsh Tarlton Ln to Cetona Ct.	can close project.	tion	Post Const	1,513,847	1,498,545
	Reconstruct MLK from Rio Grande to Lamar. Work from Pear					
Miles Dia	to Rio Grande deleted in first Change Order due to Sub	NA/amagati consilitativa carla da na anad consumante canada da nada d	Ctt			
Mlk: Rio	Chapter E issues. Sidewalk and ramp rehabilitation will be included in the scope of work. CIP ID 2231.057 & 2231.099, &	Warranty walkthrough done and warranty period ended. Project closed and PMD files boxed and delivered to Jose	Street Reconstruc			
Lamar	4926.127 will be included in this project.	Ibarra for archiving.	tion	Post Const	4,967,654	4,967,652
Oltorf		and the second s			1,000,000	1,001,000
From	Street reconstruction project including water, wastewater and					
South 1st	storm sewer improvements. Installing/replacing bus pads and		Street			
To	missing or damaged sidewalks are also included in the	Project complete preparing for archive.	Reconstruc tion	Post Const	3,772,570	3,753,675
Congress Tortuga	project.	This project has a 2-year maintenance bond for the vegetation		Post Corist	3,772,370	3,753,075
Trail		-so we will be making quarterly payments to the contractor for	Street			
Retaining	Reinforce existing dry-stack retaining wall in the cul-de-sac on	2-years to maintain the landscaping. No retainage held	Reconstruc			
Wall	Tortuga Trail.	because we have the bond.	tion	Post Const	103,000	104,941
	UPDATE: This section of West Street will be addressed by St					
	& Brg's maintenance program and will not be reconstructed with bond funds. Reconstruct West Avenue from 12th St to					
West	MLK. Part of Gp 33 that includes Nucces from 12th to MLK					
Avenue	(5404.002) and Rio Grande from 12th to MLK (5403.002).					
12th To	MWM began design under 1998 Bond Rotation List and will	This section of West Street will be addressed by St & Brg s	Street			
Mlk -	complete under 2006 Bond Street Reconstruction Rotation	maintenance program and will not be reconstructed with bond	Reconstruc		4=0.004	4=0.004
Group 33	List.	funds.	tion	Post Const	173,904	173,904
Gp 31 -						
Nueces /	Repair, reconstruction of Nueces St., from MLK to Guadalupe,		Street			
Mlk To	including construction/repair of sidewalk, curb, gutter, ramps.		Reconstruc			
Guadalupe	A new waterline will also be installed.	Project has been closed	tion	Preliminary	157,959	157,959

3/29/2011 12 of 42

_						
Project	Description	Status Description	Category	Phase	Appropriation	Obligated
	Form streets from the Co Co evisional list warm removed for					
	Four streets from the Gp 8s original list were removed for					
	advertisement as stand alone Competitive Sealed Proposal					
	projects. They are: 7531.006 Group 8A - Forest Trl from Elton					
	to Griswold & Stamford from Woodmont to Windsor. 7531.007					
	Group 8B - Elton from Forest to Windsor & Griswold from Elton to Forest. Two additional streets were also removed for					
	design and advertisement as a stand alone project. It is:					
	7531.xxx Group 8C - Stamford Lane from Windsor to Woodmont and Vista Lane fron Windsor to Woodmont. This					
	Sub-Project includes PER Phase services for Reconstruction					
	of the following streets: (1) Westover Rd from Bland to Spring,					
	(2) Bremen from McCall to Windsor, (3) Bridle Path from Elton					
	to Exposition, (4) Elton from Enfield to Bridle Path, (5)					
Croup 0.	Griswold from McCall to Bremen, (6) Griswold from Winsted to Sharon, (7) McCall from Forest to Windsor, (8) Sharon from		Street			
	Woodmont to Windsor, (9) Vista from Griswold to Griswold,		Reconstruc			
,	,	No Change	tion	Preliminary	460.197	460,197
Curb &	(10) Woodmont nom winsted to Forest.	Ino Change	tion	Premimary	400,197	400,197
Gutter						
Repairs -						
City-Wide			Street			
(2006			Reconstruc			
`	Curb and gutter repairs at various locations city-wide		tion		1 091 000	1 040 700
Bonds)	Curb and gutter repairs at various locations city-wide.		tion		1,091,000	1,040,700

3/29/2011 13 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Dixie Drive Voluntary Home Buyouts		March 2011 - A total of 19 properties were purchased on Dixie Drive and Foy Circle to complete this project of property acquisitions for erosion hazard mitigation. All demolition of all of the homes purchased for erosion mitigation has been completed. Assuming Real Estate has completed a final audit of charges this project will be closed.	Post Const	2,915,000	2,841,348
Williamson Creek Flood Hazard Mitigation And Ecosystem Restoration Corps	the CORPS to reformulate flood solutions for the area. The Corps determined there were no feasible projects for them to participate in except for a limited buyout in the Bayton Loop area. The City is applied for a FEMA grant to pursue a voluntary buyout in the Bayton Loop area. The buyout project is listed under 5781.006.	Since the City was awarded a grant, the \$1,750,000 in 2006 bonds remaining for Williamson plus the balance of this subproject will be used for the buyouts under 5781.006. The CORPS determined it was not feasible for them to cost participate with the City for the Radam and Heartwood areas. The City will reevaluate flooding in middle Williamson Creek if funding becomes available in 2014 per the 5 year CIP plan.	Bid Process	235,260	235,260
Onion Creek Flood Hazard Mitigation, Ecosystem Restoration, &	This project consists of the buyout of 483 properties at risk of interior flooding in a 25 year storm, ecosystem restoration and the construction of new park facilities on the vacant land. The City has purchased 283 properties as of the end of February 2011 and plans to purchase approximately 10 more by the end of FY 2011. The U.S. House of Representatives and the U.S. Senate passed the Water Resources Development Act of 2007 (WRDA 2007) to authorize this as a Corps project in November 2007. However, this did not include the Congressional funding. The City's cost share of up to \$28 million for the project was approved in the November 2006 bond election. The timing of the completion of the buyouts and the design and construction of the proposed Park facility will depend on the level of future federal funding. Approximately 777 residential house structures are in the Onion Creek floodplain. Many of these structures flooded in October 1998 and November 2001. The US Army Corps of Engineers (USACE) completed an Interim Feasibility	As of the end of February 2011, 283 properties had been purchased with an estimated 10 more to be purchased by the end of FY 2011. At the end of FY 2010 the City met the local cost share towards the federal Corps buyout project. However, the City is still planning to invest about \$2 million in FY 2011 to keep the project moving even though the City will not receive credit from the federal government			·
Boggy Creek- 38 1/2 St To Mlk Channel Imp. Culvert Upgrades	Study that identified a feasible flood hazard mitigation, ecosystem results for reduce risk of flooding to homes along Boggy from downstream of 38th 1/2 St to upstream of MLK Blvd (Reaches 4&5). About 70 homes are located in the 100 year floodplain in this area with about 35 projected to experience structural flooding in a 100 year storm event. Improvements to the Grayson Tributary of Boggy, including culvert upgrades to 38th 1/2 St, 39th St and Banton Rd is now under eCapris ID 5754.079.	·	Construction Design	16,883,186 7,126,000	914,182

3/29/2011 14 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Onion Creek Floodplain	Provides an opportunity for voluntary buyout of property in the 25-year floodplain of Onion Creek in the Onion Creek Forest Neighborhood area. Targeted properties are near Onion Creek and drainage ditches along Onion Creek Drive, Shady Cedar Drive, Thatch Lane, Little Cypress Lane, and Thornhill Drive. Approximately 840 homes are in the 100-year floodplain of Onion Creek in the area between IH35 and McKinney Falls State Park, 410 have been identified for buyout. The project prioritizes buyout of homes adjacent to Onion Creek and two tributary channels upstream of the East William Cannon Blvd bridge over Onion Creek. The living space of several homes (most are manufactured/mobile homes) are up to 10 feet below the 100 year floodplain elevation. This area was impacted significantly during the floods of October 17, 1998 and November 15, 2001. The highest-risk properties are being purchased and the occupants relocated. The Voluntary Buyout		Phase	Appropriation	Obligated
Voluntary Home Buyout	Program began in 1999, and 83 rpoperties were acquired in the Onion Creek Watershed and 31 homes in the Williamson Creek	All properties using the FEMA Grant have been addressed. No other work using this Grant fund is anticipated.	Preliminary	10,706,535	10,290,411
Blunn Creek - Long Bow Storm Drain	Integrated project to make improvements for flooding, erosion and water quality with natural channel design approach. Construct storm drain system improvements immediately north of the St. Edwards University campus. The neighborhood is bounded by Blunn Creek, St. Edwards University, Congress Avenue, and Oltorf Street Benefit - mitigate flooding for 24 houses/yards. Very High priority identified in WPDRD's master plan.	Several easement acquisitions still have not been completed and the project will not be able to get a permit issued for construction. City is considering options; 1) split the project and phase construction; 2) obtain a commitment from the Law Dept and Real Estate Services for the completion of the subject easement acquisitions. Current Status - Project is in construction, on budget but slightly behind schedule. Project Progress through March 13, 2011 - The contractor was allowed to completely close a portion of Oltorf which facilitated utility construction that needed to occur to be able to complete installation of box culvert. It is anticipated that the contractor will finish by May 2011.	Design Construction	7,401,000 4,877,430	2,255,919 4,472,721
Street Storm Drain	Construct storm drain system improvements for the area from Town Lake up to E. 7th Street area that are currently served by the Pedernales Storm Drain Tunnel. Benefit - mitigate major flooding for 15 houses/yards and major street flooding. Very high priority identified in WPD's master plan. Due to funding limitations, this project will be phased.	The project is in the construction phase and is on schedule. The 72" RCP has been installed along Santa Rita St. and Matamoros St northward to the intersection of Santa Maria St. The installation of the new waterlines on East 4th are complete. The final street paving is anticipated during the week of 3-7-11. The concrete parking area in the Housing Authority is anticipated to be completed by 3-4-11. The boring under Cap Metro property is scheduled for the 3rd week of March. An emergency purchase affidavit was signed 2-25-11 to engage the design engineer to investigate, evaluate the conditions and needed repairs along Mildred St. from Cesar Chavez to Canterbury St. The use of the Holly Shores Park parkland for the Llano St. outfall is proceeding to Council for Action.	Construction	12,339,000	8,594,288

3/29/2011 15 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
		·			Janea
		Project approved at Council mtng Oct 28, 2010. Contract documents			
		executed Nov 9, 2010. The effective date of Notice to Proceed is January 3, 2011 w/ 365 calendar days to Final Completion. Work is			
Shoal Creek -	Design for mitigating localized flooding in the Allandale	continuing on DL A at the downstream end w/ box culvert sections			
Allandale	neighborhood. This portion of study for Allandale is bounded by	being jacked into place. WL A construction is continuing in Bull Crk.			
Storm Drain	Burnet Road, Allandale Road, MoPac Boulevard, and White Horse	Permit to close ISCT of Bull Crk and RM 2222 approved by TxDOT			
Improvements	Trail. Allandale reports 16 houses/yards that have flooded.	Feb 22, 2011 for waterline and drainline construction.	Construction	10,979,000	6,794,699
		The project is in the construction phase and on schedule. The notice			
Shoal Creek -	Design and construct storm drain system improvements generally	to proceed was issued 02-10-2011 for the 450 day contract. Ramsey			
Rosedale Storm Drain	bound on the north by West 49th Street, east by Medical Parkway,	Park will be used as a staging area during the storm drain			
Improvements	south by West 42nd Street, and west by Shoal Wood Avenue. Benefit - mitigate flooding for 15 houses/yards. Very High priority	improvement. The mitigation of approx. \$241,000 will be used for park improvements after the contractor completes the storm drain			
Phase 2	identified in WPD's master plan.	improvement project.	Construction	9.043.887	6.023.562
1 11455 2	Identified in The Bernieder plan.	Improvement project.	CONCLICUON CON	0,010,001	0,020,002
		The Parks Dept Land & Facilities Committee voted to recommend to			
		the Parks Board that the construction use of Gillis Park as requested			
		be approved, as well as the mitigation amount in the draft MOU. The			
		PWD PM and the Consultant, Julie Hastings w/ LAN, were in			
		attendance for a presentation and to answer questions from the			
		Committee. One member requested the backup for the Board			
		meeting include the comments from Watershed Protection Dept review at 30, 60, and 90 % review. The Consultant will attend to			
East Bouldin -	Construct storm drain system improvements for the area generally	this. A meeting with ROWMAN is set for Mar 15, 2011 to discuss			
Euclid-Wilson	between Euclid and Wilson Streets and East Bouldin Creek. Benefit				
Storm Drain	mitigate flooding for thirteen houses/yards. Very high priority	construction. Comments for the 90% submittal are being addressed			
Improvements	identified in WPDRD's master plan.		Design	2,789,000	1,787,144
		The project is in the design phase with the stream bank stabilization			
		phase accelerated and the primary storm drain improvements			
		design on schedule. A project progress meeting was held via			
		telephone on 2-9-2011. On 2-11-09 consultant met with AWU to address wastewater line replacement in creek. General permit			
		comments and ESD's wall design review comments are being			
Shoal Creek -	Construct approximately 2500 linear feet of storm drain along Bull	addressed. Anticipate receiving updated drawings and specifications			
Ridgelea	Creek Road, 39th Street, and Idlewild Rd to Shoal Creek. Benefit -	for review 03-04-11. Real estate has stated a landowner has			
Storm Drain	mitigate flooding for ten houses/yards. Very high priority identified in	requested several items in reference to the tree survey, tree tagging			
Improvements	WPD's master plan.	and fence location on property.	Design	2,444,864	1,077,563

3/29/2011 16 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Creek Blarwood Storm Drain		Current Status - Project is in design, on budget, and on schedule. Project Progress for February 2011 - The design consultant is addressing comments to the 60-percent design submittal and is ontrack to submit 90-percent design by March 31, 2011. The consultant met with Austin Water Utility to resolve a utility conflict between an existing wastewater line and a proposed stormdrain line. A public meeting was held to present the 60-percent design. Questions regarding adverse impact to Cherry Creek were addressed. The concept of green streets was introduced for two streets that have nuisance ponding but no decisions were made.	Design	1,333,125	973,802
Oak Lawn Subdivision Storm Drain	Construct storm drain system improvements generally along and around Meander Drive Project Benefits- Will reduce localized flooding threat to over 250 homes in the area in addition to the documented 17 building and yard flooding occurrences. Very High priority identified in WPDRD's master plan. As part of a Watershed Protection Department storm drain project, Austin Water Utility will replace approximately 2000 LF of 8 inch and 6 inch CI water lines in Bandera Rd and Fort Branch Blvd. The existing water lines are deteriorated and aged. These improvements will assure safe and reliable drinking water as well as fire protection.	Alternate Dispute Resolution process has begun relating to the four claims received from the Contractor. Previously Uninvolved Party meeting is scheduled with the Contractor on 3-4-11. Contractor has submitted a list of the repairs made to date to the storm drain system. 12-16-10, numerous deficiencies were identified by WPD TV Inspection process. Final completion was achieved by the Contractor on 2-28-11.	Post Const	2,499,000	2,075,599
	Construct storm drain system improvements for the area along Convict Hill Road including Greenock and Loch Lommond Streets. Benefit - mitigate major flooding for 12 houses/yards and major street flooding. Very high priority identified in WPDRD's master plan.	Warranty period has ended. Project to be closed and archived.	Post Const	2,270,995	2,270,995
	Construct storm drain system improvements for the area generally along Brentwood, Payne, and Karen Avenues. Benefit - mitigate flooding for twelve houses/yards. Very high priority identified in WPDRD's master plan.	The consultant submitted a final feasibility engineering report dated August 2010. No feasible path forward was identified to solve the flooding issues in the neighborhood without causing increased flooding downstream. The City is not proceeding with the implementation of any of the alternatives evaluated by its consultant.	Preliminary	145,000	121,838
Shoal Creek Madison Storm Drain Improvements	Construct storm drain system improvements for the area generally along Madison Avenue. Benefit - mitigate flooding for fourteen houses/yards. Very high priority identified in WPDRD's master plan.	The consultant submitted a final feasibility engineering report dated July 2010. No feasible path forward was identified to solve the flooding issues in the neighborhood without causing increased flooding downstream along Hancock Branch and, potentially, along Shoal Creek. The City is not proceeding with the implementation of any of the alternatives evaluated by its consultant.	Preliminary	275,000	89,204

3/29/2011 17 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Boggy Creek - Concordia Storm Drain Improvements	Construction of storm drain improvements for the area bounded by Concordia Ave on the north, Ramble St of the east, Edgewood Ave on the south and IH35 on the west. Improvements will mitigate 12 structure and yard flooding. This project is identified as very high priority localized flood mitigation project in the preliminary engineering study for the Boggy Creek WMA project.			-	-
Drain	Construct storm drain system improvements for the area near East 32nd Street. Benefit - mitigate flooding for ten yards. Very high priority identified in WPDRD's master plan.			-	-
Boggy Creek - Wilshire Pkwy Storm Drain Improvements	Construct storm drain system improvements for the area near Wilshire Parkway. Benefit - mitigate flooding for five houses/yards. Very high priority identified in WPDRD's master plan.			-	-
Boggy Creek - Cherrywood Restoration	Design of stream stabilization, stormwater treatment and wastewater line removal projects on Boggy Creek in Cherrywood Park. (Approx 1400 linear feet of stream).	A 60% design submittal has been received and distributed for internal review. Also, additional services fee proposal submitted to WPD and PM is being negotiated with the engineering firm. A meeting is scheduled 3-10-11 to discuss the master professional services agreement requirements and the expectations of the City. A path forward for this project will be negotiated and consent will be achieved between the City and the engineering firm.	Design	1,524,584	623,936
Boggy Creek - Rosewood Restoration	Design of stream stabilization, stormwater treatment and wastewater line removal projects on Boggy Creek in Rosewood Park (Approx 3000 linear feet of stream).	Additional services fee proposal submitted to WPD and PM is being negotiated with the engineering firm. A meeting is scheduled 3-10-11 to discuss the master professional services agreement requirements and the expectations of the City. A path forward for this project will be negotiated and consent will be achieved between the City and the engineering firm. Engineering consultants they are prepared to meet with PARD representatives to discuss the planned landscape design and the potential maintenance requirements.	Design	5,975,585	542,662
Aaral- Fee	,				-
Simple Barton Creek	Fee simple acquisition		Complete	888,220	888,220
Venture (Fee	Face size also considerate		Camaniata	0.055.470	2 055 272
Simple) Dahlstrom	Fee simple acquisition		Complete	3,855,479	3,855,378
(Conservation Easement)	Conservation easement		Complete	1,041,543	985,325
Ls Ranch- Fee Simple	Fee simple acquisition		Complete	42,506	42,506

3/29/2011 18 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Luigs Tract					
Conservation				222 212	202 212
Easement	Conservation easement		Complete	622,040	622,040
Northern Hays - Conservation					
Easement	Conservation easement		Complete	5,000,000	5,000,000
Northern Hays- Fee Simple	Fee simple acquisition		Complete	25,157,910	25,157,910
Oak Springs	Purchase of land to preserve Oak Springs in East Austin.		Complete	1,386,077	1,386,077
R Bar C- Fee					
	Fee simple acquisition		Complete	701,401	701,400
Searcy (Fee				44.000	11.000
Simple)	Fee simple acquisition		Complete	11,800	11,800

3/29/2011 19 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
	'	·			
Morris Williams Golf					
Course -	Plan, design and construct improvements at Morris Williams				
Improvements	Golf Course	Project Completed	Construction	1,287,942	1,283,198
Morris		Jenne		, - ,-	,,
Williams Golf		We have an approved schematic design and are moving			
Course - Pro		forward with design development. Our initial cost estimate			
Shop /Cart		was encouraging. Our geotechnical reports revealed difficult			
Barn	Morris Williams Pro Shop and Cart Barn Construction	soils which will increase costs slightly.	Design	2,109,806	557,881
Morris					
	Renovation of Morris Williams Golf Course Pro Shop -				
Course - Pro	replacement of existing pro shop/dining/restrooms with new				
Shop	facilities built over a new cart barn. Minimal site				
	improvements are included.	See 6541.002 for pro shop status	Design	338,658	337,907
Jimmy Clay		·			
Golf Course -					
	Greens replacement and hole relocation, bunker				
Phase li	replacement, irrigations improvements, lake enhancements.			1,000,000	999,615
		Architect off rotation list has been assigned Casabella			
		Architects have been assigned and meetings are underway			
Montopolis		with consultants and site staff to set scope of work for this			
Recreation		project, the design work that will be required will cover more			
Center -		than the available funding for construction, but will have a			
Renovations	Recreation Center Renovation	design in place for future projects.	Bid Process	877,587	187,270
Austin Rec Center	Mold remediation and wall beard and eailing tile	Cub project is complete there is a sub project for the roof			
Renovations	Mold remediation and wall board and ceiling tile replacement.	Sub-project is complete, there is a sub-project for the roof and getting funding set up for 7557.003 to replace roof.	Construction	133,096	133,096
TCHOVALIONS	періасетісті.	paria getting farialing set up for 7557,005 to replace 1001.	Constituction	133,090	133,090
	Construction of a new concrete BMX and skate park. The	Grand Opening scheduled for Saturday, April 30 (approved			
	combination skate park and BMX bike course will cover	by PARD Director). Skate/bike features about 66%			
	approx. 30,000 square feet on an acre next to the Austin	complete, with flat areas to follow. Electrical installations			
	Recreation Center, near 12th Street and Lamar Boulevard.	underway (grounding wire, power to restroom, etc.).			
Bmx And	It will also feature shaded benches, water fountains and	Plumbing work mostly complete. Art piece (steel wave) in			
Skate Park	restroom	place, and shade structures' frames in place.	Construction	1,661,785	1,528,026

3/29/2011 20 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Brush Square - Susanna Dickinson House	Restoration of the historic Susanna Dickinson located in Brush Square.	Project is complete. ADA has been approved	Construction	680,407	675,390
Conley- Guerrero Senior Activity Center - Renovations	Renovations to the existing senior center to include updating of the fire and security system, ADA improvements, and roof replacement.	Seeking additional appropriations in FY 2011 from 2006GO funding to continue with project, the consultant submitted a \$1.2 million dollar estimate for construction, I am moving forward with design, 60% QAQC review was submitted to PMO group in November and will submit for 90% review the of 1/24/11 with comments back from 60% submittal.	Construction	875,000	221,451
Activity Center	ADA renovations to the Senior Activity Center on Lamar for the kitchen and restroom facilities. Replace existing roof which is leaking and causing building deterioration.	The NTP was issued on the 3/1/11 work has begun and the contractor to date is about 90% complete there is one skylight on order once it comes in this week it will be installed. Other than that every thing is going good.	Construction	1,285,670	409,737
Main Office - Renovations Phase 2	Replace all flooring and resurface walls in all office areas	Renovation of the Board Room in the Main Office is currently underway. Renovations include: construction of hard wall offices, remove and replace ceiling, and add upgraded electrical and communication capability.	Construction	154,063	133,221
Nw Recreation Center Expansion And Improvements	Provide approximately 8,000 sf ground floor addition to existing facility. Remove roof access and earth berms. Drainage Improvements.	Interior work is ongoing. Contractor has begun the exterior landscaping. Work is proceeding aggressively to meet the late April substantial completion date.	Construction	3,693,836	3,545,732
Rosewood - Doris Miller Renovations Zilker Metro Park - Austin Nature &	Replace roof, ADA improvements, drainage improvements, and renovations of the gym floor and bathrooms.	Project completed	Construction	775,000	518,889
Science	Repair ponds.	Project complete.	Construction	264,390	258,697

3/29/2011 21 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
North Austin Rec Center - New Construction	Original Plan: Build a new recreation center in north Austin at the site located near North Lamar and Rutland Drive. New plan: Build a YMCA Community Center in partnership with the City	October 2010 YMCA contracted with Studio 8 for the design work. October 29, 2010 JE Dunn was selected as the CM@Risk Contractor. November 22 the Design Commission approved the Conceptual Design Submittal. On January 12, 2011 the project Design Committee (made up of representatives of the Y, City, and Project Manager) approved the Schematic Design phase submittal. Project is	Design	2,770,894	975,997
Annex - Renovations	Abatement and renovation of the PARD Administration Annex located at 919 28 1/2 St.	Building is complete, and landscape project is being designed, project manager to be changed to Landscape Architect for future updates.	Post Const	1,854,000	1,837,305
Dittmar District Park - Gym Enclosure	Enclosure of existing playslab with addition of restrooms, office, storage and program spaces. Improvements to make existing recreation center restrooms ADA compliant.		Post Const	2,561,108	2,540,156
Elisabet Ney Museum Restoration	Prepare plan for restoration of the historic museum in Hyde Park.	Warranty will be complete March 26, 2011. The contractor has taken care of some plant replacement and reworked the irrigation system (temporary) to insure watering of trees.	Post Const	775,000	671,556
Rosewood Neighborhood Park - Chestnut House Renovations	Replacement of Chestnut House with a new building in Rosewood Park.	The project is 95% complete. We need some landscape work we are coordinating with volunteers from the neighborhood. Or goal is to complete this project by end of March. Because we are housing the Sunshine Camp Program we are also reconfiguring the accessibility of the three users into the building.	Post Const	707,000	652,132
Waya - Concession Stand Abatement	WAYA Concession Stand Abatement	Electric meter has been installed and is operational. Post-	Post Const	50,000	38,176
Zilker Metro Park - Mcbeth Annex Renovation	Renovate the existing PARD Police building to meet the needs of the growing population. New HVAC, toilet rooms with showers, new roof, paint and finishes. Some limited site work to provide a large vehicle turn-around.	Bids are being certified. Will prepare an RCA when they are certified.	Post Const	2,500,000	1,530,848

3/29/2011 22 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Zilker Metro Park - Trail House Roof	Replace existing/deteriorated cedar shake roof on Zilker Trail House Building	Job completed	Post Const	57,369	57,368
Dougherty Arts Center - Building Assessment	As part of the master plan for the DAC, have a building assessment completed documenting MEP systems, structural, roof, parking, ADA, energy code and environmental status of the existing structure.	Final Building Assessment has been delivered to PARD and is under review. Current funding will not support fully body of recommendations contained within the report.	Preliminary	100,000	39,273
Hancock Recreation Center	Hancock Recreation Center - Facility Renovation	Project is scheduled to resume in FY2012 when funding is fully appropriated.		294,900	80,509
Myec - Renovations	Renovations to the MYEC facility	Project is completed		47,000	47,000
South Austin Rec Center - Renovations	Renovation of the existing recreation center including updates to the fire, HVAC, and security systems, ADA improvements, and roof repair.	SMBR has reviewed the no-goals forms that contractor submitted; contractor and subcontractor are working with SMBR to confirm registration to program.		325,000	25,000
Parque Zaragoza Rec Center - Renovations		Project will continue following FY12 appropriations.	Bid Process	20,000	15,773
Zilker Metro Park - Garden Center	Identify and correct cross connections between potable and irrigation systems at the Zilker Garden Center in preparation for use of raw water for irrigation.	Project complete.	Construction	50,000	34,371
Zilker Metro Park - Mcbeth Recreation Center Roof	Reroof the existing recreation center in Zilker Park.	Our electrical contractor came out and gave us a bid on the purposed electrical work concerning the roof area which i have discussed this issue with management and at this time we are considering other options.	Construction	250,000	25,000
Austin Recreation	Renovation of severely deteriorated roof at downtown recreation center.	Contractor has completed all demo and is 90% complete with the installation of the new roof system, project should	Post Const	666,679	579,197

3/29/2011 23 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Davis-White	Removal of existing pavilion roof system to the deck. Install	Otatus Description	i ilase	Арргорпацоп	Obligated
Northeast	new underlayment, install a prefinished 24 ga. standing				
District Park -	seam roof. Includes new wood fascia that will be covered w/				
	matching metal. Same system will be applied to the				
oom Roof	restroom building w/ a matching metal soffit and a new steel				
Replacement	door at the supply room.	Project is complete	Post Const	34,120	34,113
	Replace roof / repair leaks for this historic bakery and	.,		, ,	,
Old Bakery -	consignment gift shop located adjacent to the State Capitol				
Roof	on Congress Avenue.	Job is complete.	Post Const	255,985	255,985
Zilker Metro	.			,	,
Park - Small					
Wonders	Repair of roof on the Small Wonders Building in Zilker Park				
	(Austin Nature Science Center).	Project complete as of 2/12/09	Preliminary	91,530	91,520
	Remove and replace existing roof. Modify roof framing to		,	,	,
	repair poorly draining areas.	Project completed OCT 2007.		75,098	75,097
Dove Springs -					·
Hvac	replace 2- (20) ton to water source air conditioning/ heat				
Replacement	pump units in the Gym Area at Dove Springs Rec. Ctr.	Project Completed		50,412	50,411
O'Henry	Work to include removing and replacing wood shingles,				
Museum	repair flat roof area, and reflash chimneys	replace cedar shake roof.		60,000	-
Parque					
Zaragoza -					
Hvac Control	Upgrade the HVAC Control System at the Parque Zaragoza				
System	Recreation Center	Currently in the bidding process.		23,803	-
Remodel And					
Hvac For	Renovate and install HVAC system in existing building				
Facility	located at Decker Lake to house the PARD Facility				
Construction	Construction Unit.	Project complete.		25,813	24,936
	Investigation, engineering and restoration of the existing				
Metro Park -	wood frame structure at Auditorium Shores, including	Funding has been appropriated and I will get consultant			
Fannie Davis	structural analysis and repair of glu-lam beams and roof	signed on to contract to investigate glue lam beams and			
Gazebo	membrane	then request COA JOC to accomplish rest of work.		100,000	-
		Specification for play equipment is being reconsidered			
		(manufacturer, features). Once a decision is made (likely by			
		mid-March), plan set and project manual will be submitted			
Copperfield		to Program Management Office (PMO) for constructability			
	Development of a neighborhood park on approximately 9	review (3 weeks). After, project manual will be submitted to			
Park -	acres of the existing Walnut Creek Greenbelt. Located on	CLMD for review (1 to 2 weeks). Project will then be			
Development	E. Yager Ln. near Branston Dr.	solicited for construction contract.	Design	667,646	245,884

3/29/2011 24 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
i roject	Description	otatus Description	i ilase	Арргорпацоп	Obligated
Greif/Yount On Grove					
Blvd		Project is completed. Acquisition finalized	Post Const	3,966,994	3,966,994
Armadillo Neighborhood Park - Development	Level one park development consisting of tree pruning, addition of a walking trail, and clearing of underbrush. Addition of benches along trail, park sign and off street parallel parking planned along Armadillo Road.	Survey completed by Landmark and submitted. Re- evaluating initial design concepts to verify grading of access ramp and ADA parking lot. Refining grading plan and trail layout.		289,666	93,555
Colorado - Walnut Creek Surveying	To capture surveying costs	Project is temporarily on hold.		50,000	44,680
	Level One (1) Development of a Pocket Park to include a circular trail and a picnic area	Working on permit drawings with consultant.		500,000	51,412
Del Curto Tract		Project is completed. Acquisition finalized		488,530	498,530
Dr. Shia Along Walnut Creek		Completed		15,550	15,550
Haskell House & Nassour	Negotiate a right-of-way easement for Haskell House & Nassour property.	Right-of-way negotiations were completed and right-of-way identified and payment executed. This project is complete.		2,492	2,492
Health And Human Services Trail	Install decomposed granite walking trail at the Health and Human Services campus	Project is complete.		100,000	78,803

3/29/2011 25 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Infill Parks- Future Projects	Acquisition of smaller infill parks for underserved areas.	PARD is currently working on the design and development of Del Curto Park, Copperfield Park and Armadillo Park. Other acquisitions include Lamplight Village and negotiating a site in the East Riverside Oltorf planning area.		6,313,253	1,669,754
Keller Tract Along Walnut Creek		Project will be reallocated for acquisitions associated with Southern Walnut Creek Trail.		46,917	46,917
Lamplight And Alderbrook Land Acquisition	To track the costs of acquiring property	Project Completed		300,000	268,281
Parker Lane Acquisition	To Track all costs of land acquisition	The purchase and sale agreement was terminated on 12/15/10. Project will be closed on 1/31/2011 after any remaining costs have been paid.		1,650,000	15,205
Spicewood Spring Lot	Spicewood Spring Lot - Acquisition	Project Complete. Acquisition Finalized.		550,000	547,238
Travis County Of Fm 969	Travis County of FM 969	PARD has closed on this acquisition.		500,000	422,751
Bartholomew District Park - Playscape Renovation	Remove and replace the existing playscape and safety surface.	Project complete.	Construction	100,266	100,266
Town Lake Metro Park - Milago/Macc Playscape	Installation of a new playscape to serve the MACC area residents along Lady Bird Lake. Trail improvements and ADA accessibility to existing restroom facility.	Demolition and grading plans currently under review. Remaining construction document package to follow once review has been completed. Playscape selection to follow.	Design	91,886	91,886
Dittmar District Park - Playscape Renovation	Renovation of aging playscape equipment.	Project is complete.	Post Const	196,873	196,873
Franklin Neighborhood Park - Playscape Renovation	Renovation of aging playscape equipment at Southeast Austin park.	Project Completed	Post Const	86,960	86,959

3/29/2011 26 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Latta Branch					
Greenbelt -	Install replacement playscape in Southwest Austin park at				
Playscape	Escarpment and Abilene Trail. Previous playscape was		D 10 1	400.005	400.005
Replacement	deteriorated wooden structure.	Complete	Post Const	133,365	133,365
Mary Moore					
Seawright					
Metro Park -					
Playscape		Project is complete and all punch list items were resolved			
Replacement	surface.	the week of January 21st.	Post Const	102,799	102,799
Montopolis					
Neighborhood					
Park -					
Playscape	Replacement of aging playscape equipment through a play				
Replacement	grant initiative from Game Time and 06 bond money.	Project Completed	Post Const	132,465	132,465
Northwest					
Balcones					
Neighborhood					
Park -					
Playscape	Remove and replace the existing playscape and safety				
Renovation	surface.	Project complete.	Post Const	106,433	106,433
South Austin					
Neighborhood					
Park -					
Playscape	Renovation of an aging playscape at South Austin				
Renovation	Recreation Center.	Project complete. All touch up items have been inspected.	Post Const	159,269	159,268
Mountain					
View					
	Replace existing pea gravel safety surface in play area with				
Park - Safety	engineered wood filler surfacing to comply with ASTM				
And Ada	standards for safety and accessibility. Repair stone retaining				
Improvements	wall.	Project complete.		50,000	34,155
Playground -					
Safety And		This subproject has received a new load of funding from the			
Ada	Renovations of playscapes and swings to remove lead paint	2006 Bonds to repair and replace aging safety surfaces on			
Renovations	and comply with ADA and CPSC regulations.	a priority basis.		593,913	51,012
Tarrytown					
Neighborhood					
Park -					
Playscape	Playscape renovation.	project completed		17,797	17,797

3/29/2011 27 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Zilker Metro	Replacement of poured in place rubber safety surface with	Purchase order request for bonded shredded rubber is in			
Park -	new bonded shredded rubber safety surfacing to comply	process and we anticipate completed purchase order in			
Playscape	with current ASTM and CPSC regulations. This is to correct	approximately 2 weeks. Installation anticipated in April,			
Replacement	a priority 1 safety surfacing issue.	2011.		6,500	-
Bailey					
	Demo existing wading pool and install splash pad with	Splash Pad is complete. In the process of adding a couple			
Park - Splash	features and mechanical systems and 2 ADA parking	of trees and signage to keep the skateboarders off of the			
Pad	spaces.	seatwalls.	Construction	425,322	422,956
Bartholomew					
District Park -					
Splash Pad	Wading pool conversion	Project Complete	Construction	417,110	416,894
Butler Metro		The installation of the underground equipment vault is 75%			
Park -		complete. Electrical work toe start on March 21,2003. HVAC			
Fountain	To achieve health and safety standards for water quality of	and plumbing work to begin upon completion of electrical			
Renovation	this structure	work.	Construction	1,300,000	1,153,355
		An additional leak has been identified outside the original			
Canyon Vista -		scope of the project. The Contractor is submitting a			
Pool		proposal for City review and approval. The project will be			
Renovations	Repair a leak in the drainage system.		Construction	411,399	341,596
Chestnut	Install recirculation system improvements to the existing			·	·
Pocket Park -	splash pad at Chestnut Park. Improvements to include				
Splash Pad	additional filtration and disinfection.	Project complete. Minor punch list items being addressed.	Construction	350,000	343,141
·	Replacement of the Deep Eddy pool shell and	, , ,			·
	improvements to ensure code compliance. ***This project	Completed stakeholder input process for schematic design.			
	part of "Aquatic Facilities Improvements" project, along with	Consultant preparing schematic design submittal.			
Deep Eddy -	subprojects #7558.002 (Bartholomew Pool) and #7571.003	Consultant has submitted schematic design on March 8,			
Pool Shell	(West Enfield Pool)***		Construction	4,648,545	748,026
Dittmar				, ,	,
District Park -					
Pool					
Renovations	Renovate existing backwash system to meet current codes	Project completed	Construction	1,881	1,881
Eastwoods	- 1. J. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.	, r p		.,	,
Neighborhood					
Park - Splash	Convert the fill and draw wading pool to a recirculating				
Pad	splash pad including disinfection and filtration.	Project complete. Final payments being processed.	Construction	390,000	376,893
	opiasi. padolading diolinocion and middlott	respect completes i mai paymente bonig processed.	2 211011 4011011	223,200	3, 3,330
Govalle					
	ADA improvements to pool to include rinse station, sidewalk				
Park - Pool	and pool lift. Backwash improvements to comply with code				
Improvements		Project Complete	Construction	29,670	29,670
provernente	roquiromonio.	i roject complete	2211011 4011011	20,010	20,070

3/29/2011 28 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Lott Pocket	•	·			
	Install recirculation system for existing splash pad to include			0.40.000	
Pad Mary Francis	additional filtration and disinfection equipment.	Project complete	Construction	340,000	309,059
Baylor					
Clarksville					
Pocket Park -	Install an improved recirculation system to provide				
Splash Pad	additional disinfection and filtration.	Final payment being processed.	Construction	515,217	514,741
l					
Murchison	ADA improve consents to real to include visco etation, drinking				
Pool - Ada Improvements	ADA improvements to pool to include rinse station, drinking fountain, restroom improvements and pool lift.	Project complete.	Construction	56.512	34,297
Improvements	iountain, restroom improvements and poor int.	Froject complete.	Construction	30,312	34,291
Parque					
Zaragosa					
Neighborhood					
Park - Pool					
Improvements	Install backwash system.	Work substantially complete. Minor finish work remains.	Construction	69,040	44,289
Patterson					
Neighborhood					
Park - Pool		ADA work complete. Backwash water storage			
	ADA and backwash water storage improvements .	improvements to be completed by Aquatics staff.	Construction	32,270	32,269
West Austin	-				
Neighborhood					
Park - Pool	Convert the fill and draw pool to a recirculating system				
Recirculation And Splash	including disinfection and filtration. This will conserve water and produce a safer swimming experience. Installation of a	PARD Aquatics staff considering options for the pool surface. When a decision is reached the Contractor will			
Pad	ground feature splash pad.	complete the project. Pool to open on June 1, 2011.	Construction	477,048	410,218
i au	ground realtire spiasir pau.	complete the project. I don to open on dulic 1, 2011.	Construction	411,040	410,210
	Renovation of the bath house and replacement of the pool	Design consultant has submitted draft schematic plan			
Bartholomew	shell. ***This project part of "Aquatic Facilities	document for Bartholomew site. Additional geotech boring			
District Park -	Improvements" project, along with subprojects #7128.002	requested by consultant. Geotech submitted change order			
Pool	(Deep Eddy Pool Shell) and #7571.003 (West Enfield	for additional boring. On March 8th 2011 consultant			
Renovation	Pool)***	submitted schematic design for PARD review.	Design	2,207,890	4,421
Garrison		Project will be completed during the winter of 2011/2012			
District Park -		due to additional work to be completed at Garrison Pool			
Pool	Improvements to ADA walks, electrical systems and	during the winter of 2010/2011. This change requested by			
Improvements	backwash water storage and disposal.	Aquatics Staff.	Design	686,000	481,703

3/29/2011 29 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Big Stacy Neighborhood					J
Park -					
Chemical	_		_		
Storage	Build storage room for pool chemicals.	Project Completed	Post Const	137,264	137,263
Metz					
	ADA Improvement work for pool to include sidewalks,	Work was substantially completed prior to the 2009 swim			
Park - Pool	parking, restroom renovation and rinse station. Pool	season. Remaining work to be completed prior to the 2010			
Improvements	backwash water disposal system also installed.	season.	Post Const	78,736	49,632
Rosewood					
Neighborhood					
Park - Pool	Renovate existing pool including ADA improvements,				
Renovation	electrical and backwash systems.	Project Completed	Post Const	474,673	576,043
Rosewood		Water Disconnected and area to the mobile Donah list			
Neighborhood Park - Splash		Water Play complete and open to the public. Punch list being addressed. ADA sidewalk to be completed prior to			
Pad	Renovate wading pool by converting it into a splash pool.	September 2009	Post Const	350,000	278,499
	Renovation of the West Enfield bath house and	Ocptember 2009	1 031 001131	330,000	210,433
	replacement of the pool shell. ***This project part of				
Park - Pool	"Aquatic Facilities Improvements" project, along with	Schematic design currently being developed by consultant.			
Shell And	subprojects #7128.002 (Deep Eddy Pool Shell) and	Consultant has submitted schematic design on March 8th,			
Bathhouse	#7558.002 (Bartholomew Pool)***	2010 for PARD review.	Preliminary	1,310,000	352,421
Ada Pool					
Equipment	ADA Pool Equipment	Project Complete		66,280	46,278
Beverly S.					
Scheffield		After a failure of the recirculation system several years ago,			
Northwest		a temporary fix was made. An estimate of \$1.2M for a			
District Park -		permanent repair was provided to PARD by a pool			
Pool		consultant in November of 2008. PARD management has			
	Recirculating system to be rebuilt or replaced.	yet to identify funding for the permanent repair.		184,562	184,561
Deep Eddy -					
Bath House					
Renovation	Restoration of historic bath house at Deep Eddy Pool.	Project completed.		861,455	872,455
Gillis					
Neighborhood					
Park - Pool					
	ADA improvements and electrical system renovation.	ADA and electrical work complete.		63,960	63,959

3/29/2011 30 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Little Stacy	·				
Neighborhood					
Park - Wading		Premier Fiberglass, the contractor, will begin working on			
Pool Shell		this project the last week of April. The work is expected to			
	Repair pool shell at Stacy Wading Pool	last about a week.		20,000	14,500
Pool Safety	This project involves purchasing and installing safety	Pools are being evaluated at each location for ADA and			
	equipment at COA Pools including electrical upgrades	building code compliance. Eye wash stations are being			
Compliance	(GFI's) and eyewash station installation	purchased to be installed by staff and contractors.		40,000	10,000
		Approvals to begin work on this project before the summer			
		season were not obtained in sufficient time to complete this			
		project prior to the opening of the swim season. PARD is			
		proceeding with a plan to operate the facility and if there is			
Rosewood		an issue with water retention, it will be necessary to engage			
Neighborhood		the contractor to perform a spot repair. At the conclusion of			
	Replace pool supply plumbing requiring demolition and	the summer swim season, PARD will perform the entire			
Renovation	replacement of failed pool deck	renovation project.		460,000	-
D		AAA/I 4 661			
Duncan	Daire in a constant line from 40th start a constant and and	AWU staff have completed their portion of the project.			
	Bring in new water line from 10th street across the park and				
	across 9th street and provide a drinking fountain for BMX	which includes the installing of the drinking fountain. All	0	05.000	00.000
Improvements	nders.	work should be completed by end of March 2011.	Construction	35,000	30,683
Town Lake -					
	Installation of trip and fall lighting for the Town Lake Hike &				
Improvements		RCA to be reviewed/approved by Council on May 27, 2010.	Construction	1,436,050	1,367,405
Boggy Creek	Dike Itali.	I Council of Iway 27, 2010.	Construction	1,430,030	1,307,403
	Boggy Creek Trail Restroom renovations to include ADA -	The project was completed by in-house Construction in			
	Fixture replacements and minor roof work	support of an earlier pavilion project completed in 2007.		185,000	159,971
Quail Creek	i skare replacemente ana minor reer werk	capport of all carnot partition project completed in 2007.		100,000	100,071
Neighborhood					
Park - Trail		Facility construction began work on March 23 to install			
	Install granite gravel trail, and a ADA parking Space	handicap parking space and trail improvements.		24,500	24,500
Shoal Creek -	3 0	, p. 0 -p	1	,	.,3
Trail					
	Renovation of pervious trail from 24th Street to Shoal Creek	Due to other project priorities, this project had been re-			
	Blvd. This will be 8 feet wide and 2500 hundred feet long.	scheduled for April 1st of 2011.		200,000	1,800

3/29/2011 31 of 42

Project	Description	Status Description	Dhasa	Ammunuintinu	Obligated
Project Town Lake	Description	Status Description	Phase	Appropriation	Obligated
Metro Park -					
Norwood					
House And					
Grounds					
Feasibility					
Study	Feasibility study of Norwood House and Grounds	First community meeting set for April 20		126.000	123,614
otady	r oddismity olddy of the wood frouds and ordands	Project on hold due to Rotation List funding authority		120,000	120,011
		limitations. The design proposal did not allow sufficient			
		contingency to remain below the Rotation List authority for			
Walnut Creek		potential changes in scope. RL Manager will send			
Greenbelt -		assignment cancellation letter to Consultant. Internal			
North Trail	Design and build a new trail along the Walnut Creek	discussions will be conducted to determine the most			
Phase 2	Greenbelt from Walnut Creek Metro Park (Lamar) to IH-35.	appropriate process to proceed with design.		657,150	131,150
	,	Project is on hold pending some additional appropriations. A			
Rosewood -		new project coordinator will be assigned and a detailed			
Rec Center		scope of work on the facility renovations established at that			
Renovations	Facility improvements	point.		148,975	25,594

3/29/2011 32 of 42

2006 Bond Program March 2011 Update Proposition 4 - Community and Cultural Facilities

Project	Description	Status Description	Phase	Appropriation	Obligated
Mexican American Cultural Center - Phase 1a	Continue build out of the Mexican American Cultural Center to include classrooms and additional space as part of the crescent building, and improvements to the plaza area.	Water leak testing started on the week of 2/21/11. Water leaks on the cylinder were found and other testing areas on the building will be scheduled the week of 2/28/11. The 11-month warranty inspection took place on 2/24/11. No major issues were identified except for the current issues with the clouds, HVAC and water leaks. All these issues are currently being addressed. PARD management requested additional services to make some improvements to the facility. Project Manger is currently working on the project charter, project management plan and service agreement amendment for these new		5,000,000	·
Zach Scott New Theatre Building Asian American Resource Center	A new 418-seat theater and associated parking and landscaping on the ZACH theatre campus. Construction of an Asian American Resource Center, including language book center/library, classrooms, community activity center, and cultural exhibition and display space, on City-owned land at 8401Cameron Road.	GMP approved by the City on February 18. Site Development Permit issued February 24. NTP issued February 25. Building Permit issued March 24. Steel pipe pile driving in progress. EGRSO has received approximately a half-dozen phone calls regarding the public parking closures. The vast majority have been positive. The callers wanted to be sure they understood the hours of no parking so as not to be towed. The contract amendment has been executed. Updated schematic plans were reviewed 2/16 with generally positive results. Final schematic modifications should be completed this week.	Construction Design	6,906,996 5,000,000	1,173,001 278,314
Austin Studios Renovation	Austin Studios are City-owned facilities adjacent to the Mueller Redevelopment Project site that are leased and operated by the Austin Film Society as part of a public/private venture. This project will provide funding for capital improvements that will help Austin retain its favorable position in the film industry. The City has executed a Contribution Agreement with Austin Film Society that provides reimbursements for design and construction costs under professional services agreements and construction contracts owned by Austin Film Society. The City will not enter into professional services agreements or construction contracts for the delivery of the project.	AFS is preparing construction documents for revisions to hanger grid that was installed as part of the bond scope of work. After several productions, production crews determined a better layout in one area	Post Const	5,000,000	4,945,471
African American Cultural And Heritage Facility	An African American cultural and heritage facility, including renovation of the historic Hamilton-Dietrich home at 912 East 11th Street. The facility will house community non-profit organizations as well as provide information on the African American Cultural Heritage District.		Bid Process	2,052,703	1,132,728

3/29/2011 33 of 42

2006 Bond Program March 2011 Update Proposition 4 - Community and Cultural Facilities

Project	Description	Status Description	Phase	Appropriation	Obligated
		The City is waiting on word from Mexic-Arte before beginning			
		solicitation for a project manager. Mexic-Arte hopes to receive (or			
		possibly has received) grant funds or donor funds that Mexic-Arte			
		could use for project manager services. If funds become available, M-			
		A would solicit for project manager services; rather than the City.			
Mexic-Arte	A contribution to the renovation of the Mexic-Arte museum building at its	Doing so would make more bond funds available for a construction			
Museum	current location of 419 Congress Avenue.	budget	Preliminary	1,000,000	-

3/29/2011 34 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
	Acquire vacant lot at 807 Waller St. that will have				
	a new single-family home built and sold to low-	Building permits applied for 8/19/2010. Still	Constructi		
807 Waller St.	,	pending as of today's date.	on	99,063	99,062
	To assist with pre-development work on an				
•	eleven-acre subdivision located at Tillery Street				
	and Goodwin Avenue being developed for	Pre-development work has been completed.			
	ownership and rental housing for low- and	Infrastructure installation will start in second	Constructi		
		quarter of 2011.	on	555,000	555,000
	Acquire 4 acres upon which no fewer than 21				
	single-family homes will be built and sold to low-		Constructi		
	mod buyers.	Pre-development work completed.	on	1,000,000	1,000,000
Go Bond		A substantial number of properties have been			
Home Repair		worked on through the various agencies			
Program	GO Bond Home Repair Program	implementing the Home Repair Program.		3,135,000	2,030,940
Habitat					
Meadow Lake					
Subdivision,			Constructi		
25 Lots	Meadow Lake Subdivision 25-lot Acquisition	sold as of 3/15/2011.	on	450,767	450,766
	To facilitate the acquisition and development of				
	9.41 acres of undeveloped land. The project will				
	construct fifty (50) single-family detached homes				
Momark	to be sold to low- and moderate-income	submitted since April. Property was acquired 12			
-	homebuyers and is located at 2903 Cameron	months ago. Have notified the department	Constructi		
Project	Loop.	director.	on	1,815,300	1,815,300
		Infrastructure complete. Developer is has			
		submitted a site plan correction to WPDR for re-			
		grading some areas. Apparently, the previous			
		contractor who went out of business had graded			
	Fund acquisition and infrastructure for 15.3	some areas in a way that handicapped			
Sendero Hills,	acres for future development of no fewer than 50	accessibility would be an issue for some houses	Post		
Phase Iv	affordable single-family homes.	once built.	Const	2,000,000	2,000,000

3/29/2011 35 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Mostgata li		Droporty agguired Dro dovelopment work to			
Westgate li Subdivision	 WESTGATE SUBDIVISION	Property acquired. Pre-development work to begin in second quarter 2011.		1,250,000	910,405
				,,	,
Accessible					
_	RHDA funding will facilitate the acquisition,				
	repair and modification of a single-family rental property for low-income households with special				
(Carol's	needs. The property is located at 1805		Post		
House)	Heatherglen Lane.	Project completed July 2008.	Const	100,000	100,000
ŕ	To rehabilitate the property and improvements at	, ,			·
	403 East 15th Street to serve as a 24-bed				
	transitional housing facility for low- to moderate		Constructi		0.00
		All draws submitted. Rehab work completed.	on	953,730	953,730
	Austin Travis County MHMR Center - Acquisition and rehabilitation of a former nursing home to				
ATCMHMR	serve as a 37-bed/unit transitional housing				
	facility for low-income individuals earning less	Final draw paid on 1/18/2011. All work	Post		
Blvd	than 50% MFI	· ·	Const	2,300,000	2,300,000
Austin Children's					
	Construct shelter for children removed from the		Post		
	home.	Project completed and occupied.	Const	1,000,000	1,000,000
Blackshear	neme.	Troject completed and cocupied.	001101	1,000,000	1,000,000
Neighborhood	Blackshear Infill Rental Project (formerly BNDC				
	Multi-Family Housing Program) - acquisition of	Funds have been encumbered and are			
•	one (1) lot in the Blackshear neighborhood at	1	Constructi		
8th St	2112 East 8th Street - 1 family at 50%	this time.	on	100,000	100,000

3/29/2011 36 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Blackshear					
Neighborhood					
Development					
Corporation	Francis O't complete to be used to construct O	Occasionalism and a succession of the desired	0 1 1		
_	Former City surplus to be used to construct 6	Construction underway. Draw #1 submitted	Constructi	400.000	400.000
Lots	units affordable rental.	March 22, 2011.	on	100,000	100,000
Cph 5711	To acquire and rehabilitate two properties comprising a total of 46 units of multi-family				
	housing located at 5800 Sweeney Circle and				
	5711 Manor Road, to serve as affordable rental	The additional \$200,000 approved for this			
	housing with supportive services to low-income	project has been encumbered and work is	Constructi		
,	families.	nearly completed.	on	2,200,000	2,194,740
Cph Four 4-		, , , , , , , , , , , , , , , , , , , ,		,,	, , , ,
Plexes 5802,	Community Partnership for the Homeless, Inc				
5804, 5805 &	Acquire and rehabilitate 16 units of affordable				
5811	rental housing for low-income families earning	Lease-up continues. Project will be considered	Post		
	less than 50% MFI	complete when all 16 units are occupied.	Const	791,158	791,158
Elm Ridge					
Apartments -	To acquire and rehabilitate 130 affordable units				
•			Constructi		
	Apartments, 1161 Harvey Street.	60% complete.	on	2,502,210	2,502,209
Foundation					
Communities'					
Crossroads Apartments -	Refinance existing debt to permanently restrict		Constructi		
8801 Mccann	14 units to 30% MFI and below.	Loan closed June 18, 2009. Project completed.	on	900,000	900,000
000 i McCailli	14 driits to 30 % Wil 1 and below.	Loan closed dune 16, 2009. Project completed.	OH	900,000	900,000
Franklin	To develop a 22-unit multi-family housing facility				
Gardens	on the unimproved real property at the corner of				
Chestnut	East Martin Luther King, Jr. Boulevard and E. M.				
	Franklin Avenue to serve as permanent				
_	affordable rental housing with supportive	Lease up is complete, and all units are occupied	Post		
Corp.	services for low-income elderly persons.	and have been reported.	Const	1,000,000	1,000,000

3/29/2011 37 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Future Rhda					
Projects	Below 30% MFI			292,679	133,322
Go Bond Abr					
Rental	GO Bond ABR Rental			250,000	87,846
		\$500,000 expended for PSH units at Treaty			
Go Bond Psh	GO BOND PSH	Oaks Apartments.		1,775,000	500,000
	Acquire and rehabilitate 47-unit apartment				
Green Doors, Treaty Oaks	complex at 3700 Manchaca Road. GO Bonds - Permanent Supportive Housing is paying an	Closing on purchase of property set for week of	Rid		
Apart	additional \$675,000.	2-14-11.	Process	357,683	357,683
		Pre-development work on the 11-acre		·	·
Guadalupe-		Guadalupe-Saldana subdivision, which includes			
Saldana		these 2 lots, is has been completed.			
Subdivision -	Associas O late continuous to the planned 44 cons	Infrastructure development is next to occur and	O = .= = 4 = 4:		
0 & 1 Goodwin Ave	Acquire 2 lots contiguous to the planned 11-acre Guadalupe-Saldana Subdivision.	support 38 units.	on	102,399	102,399
Cocawiii7tvc	Caddalape Caldalia Cabalvision.	Support 55 units.	011	102,000	102,000
Lydia Street		C.O. issued August 24, 2009. Project	Post		
Alley Flat	Construct one new single family home	completed.	Const	60,000	60,000
	To acquire 8.5 acres of land for the development				
	of a 150-unit mixed-income apartment complex				
	for families at 2906 East Martin Luther King, Jr.		Constructi		
M Station	Boulevard.	Construction underway.	on	2,000,000	2,000,000
		Met with owner in October. Project is being			
Malibu	To assist in the acquisition and rehabilitation of a				
Apartments -	476-unit mixed-income apartment complex for	being offered to existing residents should they			
8600 N.	low- and moderate-income families at 8600	choose to move sooner into a newly rehabbed	Constructi	0.000.704	0.000.700
Lamar Blvd.	North Lamar Boulevard.	unit.	on	3,000,731	3,000,730
	Acquire and rehab 100-unit Project-based	Funding approved Assoliting all and in a file			
Maraball	Section 8 property. GO Bonds - Permanent	Funding approved. Awaiting allocation of tax	Bid		
Marshall	Supportive Housing is paying an additional \$475,000.	, ,		2,025,000	
Apartments	φ410,000.	Community Affairs, expected May 5, 2011.	Process	2,025,000	-

3/29/2011 38 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Planning -					
Rental	Planning - Rental			25,130	25,129
	Assuits and valuabilitate 220 unit anathropt				
	Acquire and rehabilitate 238-unit apartment complex to be leased to low-mod residents at	Work is underway to close tax credit financing	Constructi		
Apts.	4320 South Congress Ave, Austin, TX 78745.	by December 31, 2010.	on	3,000,000	3,000,000
7 (510).	4020 Goddi Gorigicos Ave, Adodii, 174 70740.	by Becember 61, 2016.	011	0,000,000	0,000,000
	Rehabilitate and convert a former hotel property				
Skyline	into a 100 unit single room occupancy residential		Post		
Terrace		Project completed June 2008.	Const	1,516,850	1,516,850
	Acquire former extended stay hotel and convert				
	into 120-room SRO facility to serve very low-				
	income persons and those who would otherwise				
Suburban	be homeless. GO Bonds - Permanent				
	Supportive Housing is paying an additional \$500,000.			398,934	
Lodge Sro	\$500,000. 		+	390,934	-
The Ivy	Acquire eight condominium units at 3204				
	Manchaca Road to be rented to very low-income		Constructi		
	persons with disabilities.	Units are being leased up.	on	500,000	500,000
	Demolish two apartment buildings and construct				
	two four-story buildings comprising 64 rental	Certificate of Occupancy issued March 21,	Constructi		
The Willows	units.	2011.	on	2,475,000	2,475,000
Village On	Acquire land and complete construction of 240	Project is approximately 3 months ahead of	Constructi		
Little Texas	· ·	schedule. Draw #13 submitted 2/15/11.	on	3,028,920	3,028,920

3/29/2011 39 of 42

Project	Description	Status Description	Phase	Appropriation	Obligated
Vincare					
Services Of					
Austin St.					
Louise House					
#2 - 3200 S.	Acquisition of 24 affordable housing rental units	Residents have begun to move in. Project is	Post		
Lamar Blvd.	at 3200 S. Lamar Blvd.	completed.	Const	1,500,000	1,500,000
Vincare					
Services St.					
Louise House					
#1 - 2104	Acquire and rehab 24-unit apartment complex to		Post		
Berkett Drive	house single-parent families exiting shelter.	Project completed August 2008.	Const	1,763,765	1,763,765
Wildflower		All acquisition and pre-development draws have	Constructi		
Terrace	senior development.	been submitted. Construction underway.	on	2,001,456	2,001,456

3/29/2011 40 of 42

2006 Bond Program March 2011 Update Proposition 6 - Central Library

Project	Description	Status Description	Phase	Appropriation	Obligated
		The final revised Architectural Building Program was posted to Shepley			
		Bulfinch's FTP site on February 11, 2011. A copy of the Probable			
		Construction Estimate prepared in December 2009 was received			
		electronically on February 15, 2011. The City chose not to request a revised			
		document due to the potential of additional services since the building			
	A new central library	program had changed since then. With the receipt of the estimate all			
	between 185,000 & 200,000	required deliverables were received and Notice to Proceed with Schematic			
	SF will be constructed to	Design was issued with an effective date of February 18, 2011. A video			
	replace the existing,	conference was held on February 24th at the offices of Hensel Phelps with			
	severely outgrown 110,000	Shepley Bulfinch office to obtain a briefing of the Building Program contents			
	SF Faulk Central Library.	so that HP may begin their preliminary estimating. This method of			
	This new library will include	communication (video conference) proved successful with minor glitches.			
	flexible spaces that will	The City provided HP with copies of various drawings from the 2nd Street			
New Central	services the Library	Bridge and Extension set. This work is obviously an extension of the New			
Library	Department into the future.	Central Library project and is being incorporated into their responsibility. CDJ	Design	19,000,000	8,694,140

3/29/2011 41 of 42

2006 Bond Program March 2011 Update Proposition 7 - Public Safety Facilities

Project	Description	Status Description	Phase	Appropriation	Obligated
		Construction is progressing well. February's cold weather along with			
		snow slowed down the progress. Also, the concrete contractor files for bankruptcy which slowed down progress. VCC is trying to make			
		up time and keep the project on schedule. VCC submitted a change			
		of compliance plan to replace the concrete sub that was approved			
		by SMBR. The main building is farther along than the kennels. All			
		different disciplines like mechanical, electrical, plumbing, drywall,			
		glazing, utilities etc. are working at the site. Texas Gas Service has			
Animal	This project will construct a new animal services center at 7201	installed the service from the street to the building. Artist has a			
Services	Levander Loop at the Health & Human Services Campus. This	preliminary idea that would be shared with the stakeholders and			
Center	facility will replace the current Town Lake Animal Center.	HHSD staff.	Construction	15,873,077	14,093,698
		Barecky Construction is to be recommended before Council on			
		March 24. The design team has submitted the latest round of			
		responses to the Mueller NCC on the week of March 10, the NCC			
		should be able to respond on the week of March 21-25. We have our			
	Construction of a new three-bay EMS station adjacent to Fire Station				
		the requirements for the NCC's approval. If we can get NCC's			
	' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' '	approval, then we could have a Notice to Proceed to the contractor			
Station		in May of 2011.	Bid Process	3,100,000	730,115
	This project provides the retrofit of an existing building into new				
	facilities for both the Municipal Court and APD Northeast Substation.				
Municipal	The two departments have partnered to share a single building to				
Municipal Court &	include shared spaces, separated additional courtrooms, hearing	Project is currently on hold while City management evaluates the			
		options presented by staff. Project will commence once a project			
	Road NB. Austin Texas at the corner of St. John Street in the	scope is defined which will allow the project team to revise the			
	,	program, cost and schedule budget estimates.	Design	23,000,000	9.475.039
Cabotation	provided from Bepot retail deficer.	program, oost and soricatic staget estimates.	Design	20,000,000	0,470,000
	Renovation and expansion of the current training facility on Shaw				
	Lane. The expansion will provide additional facility space,				
	classrooms, and exterior training spaces for the training of police				
		All punch list items are completed and final payment to the			
_	inadequate space for academy classes and in-service training.	contractor is planned for April once it is submitted.	Post Const	20,000,000	19,424,513

3/29/2011 42 of 42