NAME	DESCRIPTION	STATUS	PHASE	APPRO	PRIATION	OBL	IGATED	BAL	ANCE
	To conduct a traffic analysis								
	and economic impact study								
	and to plan, design and								
	develop of a bicycle								
	boulevard (traffic calming)								
	in the downtown area. This								
	· · · · · · · · · · · · · · · · · · ·	Most utilities have been installed at 18th/Rio							
		Grande. Water line work will be complete this							
		week except for water line tie-in. 3 of the four							
		corners have been complete, with the 4th							
	-	requiring a hydrant removal (needing the new							
	-	waterline to be tied in). The intersection will							
Bike Blud Die		be closed starting 4/30 to complete the 4th corner and the center of the roundabout.							
	5	Bridge over Shoal Creek to be combined with							
		PARD, AE, and Watershed project and will							
3rd To Mlk		be managed by Darryl Haba in PMD.	Post Const	\$	984,548	\$	907,582	\$	76,966
Bikeway				Ŧ	30.,010	+		Ť	,
Improvement									
s - Future		All project running smoothly.		\$	2,238,955	\$	1,562,373	\$	676,582

NAME	DESCRIPTION	STATUS	PHASE	APPROPRIATION	OBLIGATED	BALANCE
					OBLIGHTED	BILLINGE
	This project will continue the					
	dedicated bicyclist and					
	pedestrian facility from the					
	Pfluger Bridge and Gables					
	development and will					
	provide a safe					
	undercrossing of the Union					
	Pacific Railroad. The					
	undercrossing of the Union					
	Pacific Railroad will be a					
	bicyclist and pedestrian					
	facility only. The bicyclist					
	and pedestrian route will	Current on the preject leasting has been				
	and provide various	Survey on the project location has begun				
	•	(3/27/12). Survey began later than anticipated due to the coordination/availability of UPRR				
Bowie	transit facilities as well as	flagging and ROE in order to obtain survey of				
Underpass	other destinations.		Design	\$ 1,851,861	\$ 1,060,994	\$ 790,867
Onderpass			Design	φ 1,001,001	φ 1,000,004	φ 130,001
		Coordination with environmental groups				
		continue. Geotechnical drilling began today				
		and will be complete this week for the Barton				
		Creek portion. Alignment is being finalized				
		with TxDOT next week. Construction on the				
		Barton Creek portion is anticipated to begin				
Морас	Add a dedicated bicycle	November 2013 and construction of the Loop				
Bicycle	facility to the existing	360 portion is anticipated to begin November				
Bridge Over	TxDOT bridge on Mopac	2014 Both portions will be completed by				
Barton Creek	over Barton Creek	December 2015.	Preliminary	\$ 2,369,000	\$ 2,143,081	\$ 225,919

2006 Bond Program Prop 1 - Transportation (not including Street Reconstruction)

NAME	DESCRIPTION	STATUS	PHASE	APPROPRIATION	OBLIGATED	BALANCE
		Since FY 2007, Street & Bridge concrete				
		crews completed repairs on 761 sidewalk				
		locations, including ADA curb ramps and curb				
		and gutter, citywide. The IDIQ contract which				
		was executed in June 2008 for \$450,000				
		worth of downtown repairs is due to be				
		complete in June 2009. Street & Bridge				
Sidewalk		continues to receive requests for sidewalk,				
Repairs City-		curb and gutter repairs citywide. In FY 08,				
Wide (2006		approximately 354 service requests were	Constructio			
Bonds)		received. David Magaña	n	\$ 4,966,176	\$ 4,958,251	\$ 7,925
		Construction reached Substantial Completion				
		on 6/10/10. The projects completed were: (1)				
		Metcalfe, Catalina to Reeves (2) William				
		Cannon, existing to Brushy (3) Govalle,				
		Gunter to Springdale (4) Riverplace ramps				
•		(5) Greenbrook, Berkman to Westminster (6)				
	• • •	S. Meadows, Parkfield to Plains Trail (7)				
-,		Rochester Ramp Improvements (8)				
City Wide	Project also includes	Downtown repair	Post Const	\$ 1,235,820	\$ 1,226,676	\$ 9,144
Ada Sidewalk						
& Ramp						
Improvement		Awaiting submittal of close out documents				
		from Contractor so final payment can be		¢ 4.074.040	¢ 4.074.004	¢ (10)
8 City Wide	and ADA ramps City wide.	made.	Post Const	\$ 1,974,849	\$ 1,974,861	\$ (12)

NAME	DESCRIPTION	STATUS	PHASE	APPROPRIATION	OBLIGATED	BALANCE
	Traffic Signal Warrant Study					
	will identify the need for a					
	traffic signal at a particular					
	location. The State of Texas					
	MUTCD(Manual on Uniform					
	Traffic Contrl Devices)					
	clearly states that " Traffic	Traffic Signal Warrant Study will identify the				
	control signals should not	need for a traffic signal at a particular				
	be installed unless one or	location. The State of Texas MUTCD(Manual				
	•	on Uniform Traffic Contrl Devices) clearly				
		states that "Traffic control signals should not				
City-Wide	City receives over 100	be installed unless one or more of the signal				
Traffic Signal	signal request a year and	warrants in the Manual are met". The City				
Warrant Studies	only 15 to 20 will meet the warrants.	receives over 100 signal request a year and only 15 to 20 will meet the warrants.		\$ 764,067	\$ 764,066	¢ 1
Studies	This program allows us to	only 15 to 20 will meet the warrants.		\$ 764,067	φ 704,000	φι
	modify and upgrade the					
	hardware at intersections	2010 Bonds Procurement efforts are				
	where traffic pattern has	continuing for various equipment associated				
	changed and the existing	with the ATMS system as well as traffic				
	hardware does not allow	signal pedestrian equipment. Accessible				
	efficient traffic signal	pedestrian signals are being rebid with bids				
	operation and flow.	scheduled to close March 13. RFQ response				
		evaluation is continuing for the first phase of				
	of signals will increase	the off-peak signal retiming project.				
	capacity of signalized	Interviews with firms are scheduled March 26				
City-Wide		with anticipated Council action April 26. 2006				
Traffic Signal	delay, stops and	Bonds Installation of the new radio				
Modifications		controlled school speed zone flasher system			• • • • • • • • • •	• • • • • • • • • •
/ Upgrades	time	is continuing.		\$ 14,242,772	\$ 12,266,070	\$ 1,976,702

NAME	DESCRIPTION	STATUS	PHASE	APPROPRIATION	OBLIGATED	BALANCE
City-Wide New Traffic	Once an intersection meets one or more of warrants indicated in Texas MUTCD and engineering judgement supports its installation, city staff will then design and proceed with installation. A contractor will construct all underground infrastructure that includes conduits, pull boxes, and foundations and city forces will install above ground hardware, i.e., mast arms, signal heads, ped	2010 Bonds New pedestrian hybrid beacons have been placed into operation at two locations near St. Edwards University (Congress @ Coleman & Congress @ La Vista) and on S. 1st @ Thelma. Pedestrian hybrid beacons are under construction on: Pleasant Valley north of Riverside, Riverside west of Pleasant Valley, Cameron @ Corona. Additional pedestrian beacons are planned for FY12 on: Red River @ Frank Erwin Center (2 locations), 13th @ San Jacinto, and 16th @ San Jacinto. 2006 Bonds New				DALANOL
Signal Installations		traffic signals are planned for Congress @ Little Texas, 6th @ Baylor, and 5th @ Walsh.		\$ 3,770,742	\$ 2,937,293	\$ 833,449
Wireless	Wireless radio system to			φ 3,110,142	ψ 2,307,230	φ 000,449
School	allow for remote and					
Flasher	automated operation of					
System	school flasher system.			\$ 600,000	\$ 541,590	\$ 58,410

NAME	DESCRIPTION	STATUS	PHASE	APPROPRIATION	OBLIGATED	BALANCE
	evaluate, coordinate, and					
	reprogram the traffic signal					
	system in the downtown					
	core bounded by IH 35,					
	Martin Luther King, Jr.					
	Boulevard, MoPac, and					
	Barton Springs					
	Road/Riverside Drive,					
	inclusive. This area					
Downtown	encompasses					
Sycnchronizat	approximately 190					
	signalized intersections.			\$ 100,000	\$ 100,000	\$-