PUBLIC WORKS CONNECTS YOU ALL AROUND AUSTIN









Joint Committee Environmental And Parks Boards

October 28, 2013

Update & Introduce the Contractor







Project Overview

CONSTRUCTION TIME FRAME

Oct 2013 to April 2014 (approximate dates)

CONSTRUCTION BUDGET

\$ 2.7 million – Funded by the Parks and Recreation Department

MAJOR IMPROVEMNTS

- Upgrade outdated equipment and resources
- Resolve erosion issues
- Remove compaction to improve root conditions of heritage trees
- Create an Americans with Disabilities Act (ADA) accessible path on the south side,
- Replace the gravel parking lot with new pavement

Work Sequence

Oct 28- Nov 4

Staging- Fencing, Erosion Controls
Surveying for control points
Environmental Pre-Construction Inspection

Nov 11-15

Demolition and clearing activities
Fencing north side
North lawn terracing
Begin south woods grading
Pads and curbs for new north bike racks
Begin constructing new Hike and Bike Trail

Nov 11-15


New Hike and Bike trails
ADA Ramps prep work
South woods grading
Installation of new storm sewer catch basins
Start irrigation




Security and Safety

- South Entrance and Gravel Parking Closed During Construction
- South Hike and Bike Trail Re-routing

- Pool will be open- no access to lawns at start of project
- Temporary Fencing around pool decks





Public Information

STAKEHOLDERS

LIKELY INCONVENIENCES

- Closure of south pool entrance
- Lawn closures
- South side parking closed
- Temporary trail routing

MEETINGS, NOTIFICATIONS and PROJECT UPDATES

- Meet the Contractor
- Start-Up Notification (prior to construction)
- Updates on Progress
- Bi-Monthly Email Updates Sent by PM
- Web/Social Media Updates
- Signage
- Media Releases





ADVISORY:

Detour in effect. Please follow arrows for alternative route.

Thank you for your patience.







