

Barton Springs Pool Short-term Projects

Updated: November 16, 2011

A. Repair Bypass Culvert

Description: Several joints in bypass culvert are failing and several holes have developed in the bypass floor, draining water from the pool and allowing storm water from the bypass to enter the pool and causing further deterioration of bypass structure. In addition, analysis indicates that the structure does not have sufficient safety margins under worst-case conditions.

Proposed Solution: Consultant to propose several options for various levels of repair. Additional data will be collected to determine which repair option is the most appropriate.

Lead Dept.: Watershed Protection Department (Johnnie Price) / Public Works Department (Dennis Crabill)

Budget:

	Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
PARD Funds	\$299,840.00	\$765.58	\$0.00	\$298,934.89	\$299,700.47	\$139.53
WPD Funds	\$3,111,371.00	\$228,261.41	\$11,356.00	\$379,547.57	\$607,808.98	\$2,503,562.02

Status: A third-party engineering consultant (AECOM) has evaluated the repair options developed by original engineering consultant and has presented their own alternate repair method. Testing was performed in July to determine the feasibility of AECOM's recommendation. AECOM and their subconsultant were on site 7/12 to install three test rock anchors. Data was returned from this test, and a decision will be made on the repair method to pursue, as well as the schedule for completing the repair work. AECOM report on the test anchors was delivered to the City on 8/23 and has been distributed within the City for review with comments due 8/27. AECOM was issued a NTP on 10/01/2010 to begin work on a Preliminary Engineering Report, which has been submitted to City staff and distributed to stakeholders. AECOM has removed all test anchors. Design contract executed w/AECOM. Meeting w/ US Fish and Wildlife Service scheduled for 4/22. Meeting w/AECOM design team scheduled for 4/27. Project schedule update dependent on meeting w/ USFWS. **09-06-2011:** Expect 90% complete design submittal from consultants during week of 09/06. Still awaiting Biological Opinion (response to CoA Biological Assessment) from US Fish and Wildlife. **10-05-2011:** The project is in the design phase. 90% plans were submitted by the consultant on 09/08/11, comments are being compiled. City is waiting on Biological Opinion from U.S. Fish and Wildlife Service so that plans and specifications can be modified as needed.

Action:	Anticipated Start Date:	Estimated Duration:
Develop scope / hire consultant	Oct. 2008	Complete
Design	May 2011	
Bid phase	TBD	
Construction	TBD	

B. Structural Testing of Dams – (COMPLETED)

Description: Insufficient structural information is available on capacity of existing dams.

Proposed Solution: Perform construction materials testing on both existing dams to determine the structural strength of the concrete and the friction between the dam and underlying rock.

Lead Dept.: Parks and Recreation (Gary Gregson)

Budget:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$171,700.00	\$21,546.62	\$2,011.10	\$136,479.38	\$158,026.00	\$13,674.00

Status: Working with WPD staff to develop full scope of work. In late-October, initiated assignment process for structural engineering firm to perform assessment. Met with consultant and staff on November 10 to

define scope. Proposal received from consultant on 11/23. Requested revisions to proposal, and revised proposal received 4/20. After receiving proposal, was notified by Rotation List manager that remaining authority for consultants is insufficient. Worked with CLMD rotation lists managers to gain approval of a variance. Notice to Proceed issued on August 19. Assessment underway. Crack mapping has been completed. Six cores have been taken through the dams. A preliminary report is due by the end of February, and the final report was submitted on April 18, 2011. **07-29-2011:** Assessment identified two cracks (approx. 15 ft. long), and recommended injecting an epoxy or cementitious grout to seal them to prevent further deterioration. The repair of the cracks has been added to the scope of the bypass culvert repair project. **PROJECT IS COMPLETE.**

Action:	Anticipated Start Date:	Estimated Duration::
Contract with consultant	May 2010	Complete
Perform structural testing	Aug 2010	Complete
Report results and recommendations	Feb 2011	Complete

C. Redesign/Replace Inlet Gate on Bypass Culvert

Description: Current grate clogs easily and this reduces the efficiency of the bypass making flooding of pool more likely.

Proposed Solution: Design new grate that allows small debris to pass through, thereby improving its efficiency.

Lead Dept.: Public Works (Jose Ibarra)

Budget:

	Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
PARD Budget:	\$219,000.00	\$39,268.44	\$13,308.81	\$40,291.56	\$79,560.00	\$139,440.00
APF Grant:	\$300,000.00					\$300,000.00

Status: Grant received by Friends of Barton Springs users' group for cost of design and installation of inlet grate. Previously allocated funding will be utilized to cover any cost overruns. **09-06-2011:** Expect 30% complete design submittal from consultants the week of 09/06. **10-10-2011:** Design expected to be completed in December 2011, with an anticipated construction start date of May 2012.

Action:	Anticipated Start Date:	Estimated Duration:
Design	May 2011	6 months
Construction	Jun. 2012	TBD

D. Topographic Survey

Description: Insufficient topographic data for various modeling and construction projects.

Proposed Solution: Collect new detailed data upstream of pool, inside pool, and at Sunken Gardens for various modeling efforts and grounds improvements.

Lead Dept.: Watershed Protection Department (Ed Peacock)

Budget:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$150,000.00	\$16,672.50	\$0.00	\$119,418.02	\$136,090.52	\$13,909.48

Status: Topographic survey data was received by WPDRD staff in late-May. Copy of electronic survey data was submitted to PARD first week of June for review and comment. Survey task will be completed after the gravel bar is removed and the pool bottom resurveyed in the area of the gravel bar. **09-06-2011:** Contacted Contract and Land Management Department to pull surveying firm that performed first phase of survey from the surveying rotation list. Received authorization to work with survey firm to negotiate fee, timeline, etc. **10-10-2011:** WPD negotiating assignment with consultant. PARD has expressed desire to update tree survey concurrently, so that may be added to scope. **11-17-2011:** Revised scope for post gravel bar survey received 10-31-2011 from Survey And Mapping, Inc. (SAM). Notice to proceed issued 11-10-2011. Additional cost for post gravel bar survey including tree survey update is \$16,672.50. SAM to schedule survey with WPD and PARD staff for December 2011.

Action:	Anticipated Start Date:	Estimated Duration:
Contract with professional land surveyor	Jun. 2008	Complete
Conduct topographic survey	Nov. 2008	Complete
Receive survey data		
QA/QC survey and accept	Jun. 2009	Complete
Post-gravel removal survey	Fall 2011	
Final acceptance		

E. Hydrodynamic Modeling

Description: Impoundment of Barton Springs has altered the natural aquatic ecosystem from a free flowing spring-fed creek to a pond, slowing water velocities in most areas of the Pool. This degrades salamander habitat quality, encourages growth of nuisance algae, and captures sediment. BSP floods during storm events producing greater than 500 cfs of flow upstream of the Pool.

Proposed Solution: Conduct physical and/or numeric hydrodynamic modeling of water flow direction and velocity within the Pool with current infrastructure. Model potential modifications to upper and lower dams, including additional gates. Model pool under different spring flow (discharge) conditions, drought to high flows. Model pool water velocities when creek floods top upper dam with and without gates open in lower dam, with new gates in lower dam. Model new gates in upper dam to allow creek flows into Pool.

Lead Dept.: Watershed Protection Department (Laurie Dries)

Budget:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$310,809.00	\$7,120.49	\$127.56	\$2,879.51	\$10,000.00	\$300,809.00

Status: WPD staff met with professor at University of Texas at Austin to discuss modeling of pool, expectations, and constraints. Expect to complete scope of services and interlocal agreement in mid-2011. **09-06-2011:** Joint Committee (Env. / Parks Boards) voted on 08/15 to recommend Interlocal Agreement with University of Texas to perform modeling study. Council voted 08/25 to authorize agreement. Received final signed agreement from Law Dept. on 09/06. **11-16-2011:** Project begun 09/06/2011 with construction and acquisition of necessary equipment. Data collection will begin December 2011.

Action:	Anticipated Start Date:	Estimated Duration:
Scope of services, contracting	Nov. 2010	
Phase I: Field Data Collection and Model creation	Fall 2011	12 months
Phase II: Infrastructure modifications evaluated	Fall 2012	12 Months
Phase III: Flood Flow modeling	Fall 2013	12 months
Final Report and Project Completion	Fall 2013	

F. Removal of Flood Debris – (COMPLETED)

Description: Gravel deposited by floods has built up in the deep end of the pool and previous removal effort could only remove material smaller than 6" in diameter and was only moderately successful.

Proposed Solution: Install coffer dam around gravel bar and dewater within. Lower equipment into the dewatered area utilizing a crane. Equipment will push flood debris into piles. The crane will lift the debris utilizing a clam-shell bucket and empty into awaiting dump trucks for hauling to disposal site.

Lead Dept.: Parks and Recreation (Gary Gregson)

Budget:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$905,600.00	\$27,857.76	\$1,461.61	\$739,310.36	\$767,168.12	\$138,431.88

Status: In order to provide a temporary construction path and crane pad for the project, a variance to the SOS Ordinance was obtained. The amendment was approved unanimously by Council on January 14, 2010.

Plans at 100% completion. Received General Permit approval. On September 23rd, City Council approved execution of contract with Quest Civil Constructors our of Phoenix, AZ, to perform the work. Start date could not be confirmed until approvals from US Fish & Wildlife Service and US Army Corps of Engineers had been granted (both received in December 2010). Work began on January 17, and the pool was closed to the public beginning on January 24. The pool reopened on March 12, in time for Spring Break. **PROJECT IS COMPLETE.**

Action:	Anticipated Start Date:	Estimated Duration:
Contract with Weston Solutions from Public Works rotation list	Oct. 2008	Complete
Begin design	Dec. 2008	Complete
Design review at stakeholder/public meeting 30%	Apr. 2009	Complete
Design review at stakeholder/public meeting 90%	Oct. 2009	Complete
Bid process for construction contract	Summer 2010	Complete
Gravel removal	Winter 2010	Complete

G. Rehabilitate Bathhouse Phase 1: Roof – (COMPLETED)

Description: Historic bathhouse needs repairs and upgrades to meet current health and safety codes and prevent further deterioration.

Proposed Solution: Repairs to roof of facility to meet current codes.

Lead Dept.: Parks and Recreation (John McKennis)

Budget:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$751,875.00	\$85,482.97	\$5,108.32	\$614,403.78	\$699,886.75	\$51,988.25

Status: Permanent repairs were made to the small bay roof system at the back side of the splash exhibit area on 8/26/2010 and roof. **PROJECT IS COMPLETE.**

Action:	Anticipated Start Date:	Estimated Duration:
Roofing contractor preparing proposal and preliminary design but CLMD rejected contactor	May 2008	Complete
Roofing contractor per CLMD approved, contractor designing roofing system and preparing proposal/proposal approved, creating purchase order, RCA approved working with CLMD to get signed contract.	Oct. 2008	Complete
Permit Roof Project through COA, Texas Historical Commission, and Texas Landmark Commission	Oct. 2009	Complete
Present Project to Stakeholders	Dec. 2009	Complete
Sign Contracts to Contactors/ roofing only	Oct. 2009	Complete
Start Construction of Roof with Mechanical systems to follow scheduled to start in October 2010	Dec. 2009	Complete
Construction	March 2010	Complete

H. Rehabilitate Bathhouse Phase 1: Mechanical

Description: Historic bathhouse needs repairs and upgrades to meet current health and safety codes and prevent further deterioration.

Proposed Solution: Repairs to / replacement of mechanical systems and solar water heater system to the facility to meet current codes.

Lead Dept.: Parks and Recreation (John McKennis)

Budget: See above.

Status:

Invitation For Bids (IFB) process is still being reviewed for compliance by the Department of Small and Minority Business Resources (DSMBR) and PARD and Consultant have reviewed the section 00400 for contractor experience. Until compliance plans are approved, a recommendation for the approved contractor cannot move forward for Council approval. There were four contractors that submitted bids. Use of Job Order Contractor to perform work chosen in order to move forward. Beginning of work was scheduled to coincide with Flood Debris Removal project to minimize inconvenience to pool users.

06/17/2011: Project is 95% complete, I am working with the contractor to complete the few remaining items that have been identified to the contractor, ADA showers are the big issue that is not satisfactory and new panels and shower heads are still to be corrected, the restroom partitions are still not correct and will be corrected when the shower stalls are addressed. There is still two more building inspections that are required to change the status to substantially complete and should be completed with in the next few weeks.

Action:	Anticipated Start Date:	Estimated Duration:
Approved Encotech engineering firm to start Preliminary Engineering Report	May 2008	Complete
Added ADA evaluation of the Bathhouse to scope of work for PER	Oct. 2009	Complete
Rotation List MEP engineering consultant Encotech start designing HVAC and Solar Water heaters, and ADA evaluation of Bathhouse.	Mar. 2010	Complete
Bid HVAC, Solar Water Heaters, and ADA renovation	Jun. 2010	Complete
Permit Project through COA, Texas Historical commission, and Texas Landmark Commission	Jun. 2010	Complete
Present Project to Stakeholders	Jun. 2010	Complete
Sign Contracts to Contactors	Sep. 2010	Complete
Start Construction of Mechanical Systems, Solar Water Heater system and ADA renovations	Jan. 2011	Complete

I. General Grounds Improvements

- Electrical Upgrades (including burying overheard power lines and new lighting)²
- New Pump to Facilitate High-Pressure Pool Cleaning and Irrigation³
- New perimeter fence
- Improvements to "Tree Court" area
- Landscaping Improvements
- Improvements to South Gravel Parking Lot Drainage⁴
- Addition of ADA Accessible Route from South Gate to Pool¹

Description:

Pool area grounds need improvements: including manageable, drought-tolerant landscaping, a more visually pleasing fence and enhanced access from south side. ¹In addition there is no access from south side for citizens with disabilities; City must be in compliance with Federal ADA regulations.

²Overhead electrical wires create a potentially dangerous situation to pool users if limbs from the numerous aging large trees fall and break a line. There is insufficient electric supply to power all electric cleaning equipment.

³Insufficient water pressure exists to run fire hoses for cleaning deep end of pool.

Proposed Solution:

Replace pool fence, plant native grasses in appropriate areas, add seating to facilitate sense of community. ¹Improve existing access ramps and construct path from south gate to pool sidewalk. South access could potentially follow existing tributary drainage on south side, require clearing of invasive species of trees, and fencing new area into pool grounds. Will include means to mitigate inflow to pool from tributary. Possible portable lift or access ramp into pool on south side.

²Bury all electric lines, replace existing light poles and lamps which will increase safety and provide a more aesthetically pleasing environment. Upgrade power supplies to both north and south side of pool so more electric power washers can be used for pool cleaning.

³Install new pump along with associated piping along north side to draw water from pool and connect to existing COA water line to increase water pressure to pool to allow use of multiple fire hoses.

⁴Runoff from the south gravel parking lot, which currently runs to the Barton Springs Pool in heavy rain conditions, will be diverted to a vegetated area for infiltration. This runoff is to be diverted with the new proposed trail that will run parallel to the new parameter fence for the pool. The infiltration area includes approximately 17,000 square feet of existing vegetated area that will be remediated to improve soil infiltration and revegetated

Lead Dept.: Parks and Recreation (Tom Nelson / Gary Gregson)

Budget:

PARD Funds:
WPD Funds for Water Quality Imp's.:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$2,282,807.00	\$158,864.13	\$24,359.93	\$228,290.53	\$387,154.66	\$1,895,652.34
TBD	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Status:

"Design Charrettes" with Barton Springs stakeholders held on May 3rd, May 17th, June 5th, and July 1st. Official public input period was May 3 through July 2. After conclusion of public input period, consultants began working toward a 30% design, which was presented and discussed at the November 15th Joint Committee (Parks and Recreation Board / Environmental Board) meeting. The Joint Committee voted to recommend moving forward with a design that would move the south entrance and include an ADA accessible pathway. Additional public input on the "Tree Court" improvements has required the design consultants to significantly revise the plan. **08-23-2011:** 60% design submitted to PARD on 08/12. A presentation on the 60% design was given to the Joint Committee (Env. Board / Parks Board) on 08/15. Another presentation is being scheduled for stakeholders who missed the Joint Committee meeting (tentatively Sept. 01). **09-06-2011:** A second presentation on the 60% design was given at a public meeting on 09/01. Expect 90% design submittal in late-October. **09-26-2011:** At the 09/19 meeting of the Joint Committee, stakeholders expressed opposition to moving the south entrance, altering the existing paved parking lot near Sunken Gardens, and installing a concrete path across the rear of the south grounds. The Joint Committee committed to holding its October meeting at Barton Springs to discuss the proposed changes. The design consultants will present an alternative design in which the south entrance remains in its approximate current location and the existing gravel parking lot is improved. **11-16-2011:** Based on public comments at the 10/17 Joint Committee meeting, the design consultants have made adjustments to the access trails from the south gate to the pool deck. A revised 60% design submittal will be presented at the 11/21 Joint Committee meeting.

Action:	Anticipated Start Date:	Estimated Duration:
Design	May 2010	13 months
Meet with stakeholders/public for input	May 2010	2 months
30% design review (public)	Nov. 2010	8 months
60% design review (public)	Aug. 2011	3 months
90% design review (public)	Nov. 2011	1 month
Permitting	Nov. 2011	7 months
Bid process	Jun. 2012	4 months
Construction	Oct. 2012	5-6 months

J. Tree Treatment

Description: The trees at Barton Springs are in distress due primarily to compacted soil resulting from high pedestrian traffic. The distress has been compounded by record droughts.

Proposed Solution: Assess and treat aging trees as necessary, plant replacement trees of various species and aesthetics.

Lead Dept.: Parks and Recreation (Walter Passmore)

Budget:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$272,000.00	\$0.00	\$0.00	\$84,473.11	\$84,473.11	\$187,526.89

Status:

A plan for tree treatment for the fall/winter of 2011 is in development by PARD's Urban Forestry Program. Further treatment and additional plantings will be part of the General Grounds Improvements project scheduled for construction in the fall/winter of 2012. **10-10-2011:** Urban Forestry Program's Barton Springs Tree Treatment Plan will be presented to Joint Committee on 10/17 for a

recommendation on moving forward. **11-16-2011:** First phase of mulch installation was accomplished on 10/29 during Arbor Day event. A meeting between Forestry and Austin Heritage Tree Foundation has been set for 10/18 to discuss details of remaining aspects of plan.

Action:	Anticipated Start Date:	Anticipated Completion Date:
Urban Forestry Tree Treatment	Fall 2011	Spring 2012
Tree treatment / planting aspects of General Grounds Improvements project.	Fall 2012	Spring 2013

K. Interpretive Plan

Description: The natural and cultural heritage including the environmental sensitivity and historical significance of Barton Springs needs to be preserved, shared, and celebrated. Appropriate interpretive techniques are to be identified and developed.

Proposed Solution: Interpretive planning of installations, programming, staff and public education for all areas identified in the Barton Springs Master Plan. IP will include: a way-finding and facility identification plan; a user survey which is intended to gauge public opinions regarding improvements at the pool and other critical user data; improvements in information technology capabilities; Barton Springs related exhibit development; appropriate interpretive media development.

Lead Dept.: Parks and Recreation (Clark Hancock)

Budget:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$122,000.00	\$10,533.61	\$11,032.20	\$66,554.69	\$77,088.30	\$44,911.70

Status: **Way-finding and Facility Identification:** Planning stage completed; designs approved by PARD staff Aug. 2011; fabrication for main entry and ticket office signs underway with target installation early 2012. implementation of other signs tied to other Barton Springs projects: Bypass repair - tiles and water side installations to be coordinated with Bypass repairs ; Tree Court entry, South Entry, and walkway installations being incorporated in General Grounds Improvement,; message boards have been replaced with a single unit.

Visitor research: Intercept and on-line surveys completed in May 2010. Final report completed Sep. 2010.

Information Technology Development: Upgrades to Splash exhibit computer hardware completed oct. 2011 Website redesign to begin Jan. 2012

Beverly S. Sheffield Education Center: Gallery renovations nearing completion. The Gallery exhibit, *Barton Springs: The Soul of Austin*, development complete and reviewed by PARD staff. Installation of history components to be completed Nov. 2011. Funding for salamander related components currently being identified. *Splash! Exhibit* evaluation began March 2011 and is ongoing.

Future Planning Projects: • Heritage Walk including Sunken Garden • Eliza Springs • North side activities including the Walk-For-A-Day project and above dam access • Zilker Park installations • Below dam • Visitor's Center

Action:	Anticipated Start Date:	Estimated Duration:
Way-finding and Facility identification plan development	Jul. 2008	complete
Way-finding and Facility identification plan implementation	To be incorporated in other projects	
User survey implementation	May. 2009	complete
User survey data analysis and cumulative report	Sep. 2009	complete
IT Development: Splash internal network upgrade	Jul. 2010	complete
IT Development: Website upgrade	Jan. 2012	9 mos.
Sheffield Center: Gallery renovation and exhibit	Aug. 2010	15 mos.
Sheffield Center: Splash! Exhibit evaluation	Jan. 2011	15 mos.
Heritage walk including Sunken Garden plan	Jan. 2012	9 mos
Eliza Springs sign development	Jan 2012	3 mos.

Action:	Anticipated Start Date:	Estimated Duration:
North side activities including connection to Violet Drown Trail and above dam access; Zilker Park installations; Below dam; Visitor's Center	TBD	TBD

L. Sunken Gardens Improvements – Phase 1

Description: Parts of the inner walls of this historic structure have collapsed, potentially threatening habitat for the endangered Barton Springs Salamander; other walls are unstable and have numerous holes preventing regulation of spring flows.

Proposed Solution: Renovate existing inner walls and replace as necessary, install an adjustable gate to allow regulation of spring flows to improve habitat management.

Lead Dept.: Parks and Recreation (Rey Hernandez)

Budget:

Appropriation	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
\$278,495.00	\$12,139.83	\$0.00	\$7,860.17	\$20,000.00	\$258,495.00

Status: Meeting set for October 13 between PARD and WPD staff to determine how to proceed with project. Staff met with a structural engineering firm from the City's professional services rotation list on December 1st and forwarded the firm a revised scope December 28th. A proposal for the design services is expected by mid-March. 06/16/2011: Proposal received from consultant exceeded remaining authority in the rotation list contract. Proposal had to be rejected.

Action:	Anticipated Start Date:	Estimated Duration:
Design	Sep 2011	8 months
Construction	Summer 2012	5 months

M. Pilot Study for Water Recirculation at Beach – (COMPLETED)

Description: Beach area on north bank of pool is designated salamander habitat but has very few salamanders and much nuisance algae appears to originate in this area.

Proposed Solution: WPDRD to use existing pump in downstream dam to direct garden hose volumes of water onto small area of beach and document effects on substrate.

Lead Dept.: Watershed Protection Department

Budget: WPD Staff

Status: Pilot study ran for approximately 3 months before electrical problems shut down the pump. Preliminary results are a dramatic change in bottom conditions, less nuisance algae and sediment in area with increased water velocity (0.3 to 2 ft/second along substrate). Repairs to piping system are complete. Restarted pump Jan 22, however there is still a large amount of leakage from new connection but experiment has still been restarted. Experiment completed and final report completed fall 2009. Final COA review in progress.

Action:	Anticipated Start Date:	Estimated Duration:
Testing	May 2008	
Recommendations	Fall 2009	

N. Pilot Study for Ultrasonic Algae Control – (COMPLETED)

Description: Nuisance algae growing in the shallow end of pool produces a slippery surface, it is difficult and time consuming to remove.

Proposed Solution: WPDRD and PARD to purchase equipment, which is advertised to kill and prevent the growth of algae. Test in lab to determine possible effects on salamanders and other aquatic life and, if safe, on small area of shallow end of pool to determine effectiveness.

Lead Dept.: Watershed Protection Department

Budget: \$5,000 / WPD Staff

Status: Literature review on prior use and effects of aquatic life and humans completed. Not enough information, yet, on potential harmful effects to aquatic life to test on captive salamanders. Summarizing information needed to determine if the device can be deployed safely, and if it is feasible for the City to conduct studies to obtain the relevant information. Literature review and evaluation, and final report completed in 2009. There are no scientific studies that demonstrate the safety of the device to aquatic wildlife, endangered salamanders and humans. Studies to collect the requisite data would require a fully equipped laboratory, additional full-time staff, and several years to complete. Therefore, use of the device in Barton Springs Pool will not be considered until such information becomes available. We expect to present the results and recommendations to the public in Summer 2010.

Action:	Anticipated Start Date:	Estimated Duration:
Literature review and evaluation	Fall 2008	Complete
Recommendations (Device will not be utilized based on literature review)		Complete

O. Pilot Study for Creek Flow

Description: Allowing creek water to flow through the pool area may alter the basic chemistry of the water in habitat area enough to be harmful to salamanders and create conditions favorable to growth of nuisance algae.

Proposed Solution: Conduct a pilot study to determine the effects of creek inflows in the pool; document changes in algal growth and gross community composition in shallow end, and document basic water chemistry in habitat area (specifically dissolved oxygen)

Lead Dept.: Watershed Protection Department

Budget: WPD Staff

Status: Waiting for sustained flow in Barton Creek at BS Pool. Beginning work on writing a Quality Assurance Project Plan to quantify testing results. 06/16/2011: Study will take place during work to repair bypass culvert in Fall of 2012.

Action:	Anticipated Start Date:	Estimated Duration:
Project design	Spring 2010	
Testing	Fall 2012	
Recommendations	Summer 2013	

Fund	Original Approp.	Current Approp.	Encumbered	YTD Exp.	ITD Exp.	Obligated	Balance
Contingency	\$996,104.00	\$587,379.00	\$0.00	\$0.00	\$64,485.53	\$64,485.53	\$522,893.47
Bypass Inlet Grate	\$233,478.00	\$219,000.00	\$39,268.44	\$13,308.81	\$40,291.56	\$79,560.00	\$139,440.00
Algae Management	\$313,495.00	\$313,495.00	\$0.00	\$0.00	\$2,350.00	\$2,350.00	\$311,145.00
Sunken Gardens Rehab (Phase 1)	\$278,495.00	\$278,495.00	\$12,139.83	\$0.00	\$7,860.17	\$20,000.00	\$258,495.00
Structural Testing Of Dams	\$141,700.00	\$171,700.00	\$21,546.62	\$2,011.10	\$136,479.38	\$158,026.00	\$13,674.00
General Grounds Improvements	\$2,282,807.00	\$2,282,807.00	\$158,864.13	\$24,359.93	\$228,290.53	\$387,154.66	\$1,895,652.34
Barton Springs Pool Aipp	\$35,000.00	\$35,000.00	\$6,142.50	\$0.00	\$2,650.00	\$8,792.50	\$26,207.50
Bypass Tunnel Renovations	\$285,362.00	\$299,840.00	\$765.58	\$0.00	\$298,934.89	\$299,700.47	\$139.53
Topographic Survey	\$106,275.00	\$150,000.00	\$16,672.50	\$0.00	\$119,418.02	\$136,090.52	\$13,909.48
Roof / Mechanical	\$476,875.00	\$751,875.00	\$85,482.97	\$5,108.32	\$614,403.78	\$699,886.75	\$51,988.25
Flood Debris Removal	\$905,600.00	\$905,600.00	\$27,857.76	\$1,461.61	\$739,310.36	\$767,168.12	\$138,431.88
Interpretative Plan	\$122,000.00	\$122,000.00	\$10,533.61	\$11,032.20	\$66,554.69	\$77,088.30	\$44,911.70
Tree Assessment	\$272,000.00	\$272,000.00	\$0.00	\$0.00	\$84,473.11	\$84,473.11	\$187,526.89
Hydrodynamic Modeling	\$250,809.00	\$310,809.00	\$7,120.49	\$127.56	\$2,879.51	\$10,000.00	\$300,809.00
TOTALS	\$6,700,000.00	\$6,700,000.00	\$386,394.43	\$57,409.53	\$2,408,381.53	\$2,794,775.96	\$3,905,224.04
Watershed Protection Funds:							
Barton Springs Bypass (WPD)	\$3,111,371.00	\$3,111,371.00	\$186,543.05	\$41,718.36	\$421,265.93	\$607,808.98	\$2,503,562.02
Austin Parks Foundation Funds:							
FBSP Grant:	\$300,000.00	\$300,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$300,000.00