


# WTP4 – Jollyville Transmission Main

Monthly Briefing  
Environmental Board  
July 18, 2012





# JTM Current Status (yellow) as of 7/17/12



- Reach 1 is complete
- Reach 2 starter tunnel is complete
- Reach 3 starter tunnel is at 90 ft.
- WTP4 Shaft excavation is complete
- JR Shaft excavation is complete



## Construction Progress Reach 3 Starter Tunnel





# Construction Progress

## Reach 1 Tunnel



# Jollyville Transmission Main

## Projected Activities

- Reach 3 Starter/Tail Excavation Complete – Early August
- Spicewood Shaft Excavation Start – August
- Reach 2 Tunneling Start – Mid August
- Reach 3 Tunneling Start – Late August

# Tunnel and Shaft Inflows

- Reach 1 – no measureable inflow
- Four Points Shaft
  - 3 to 5 gpm
  - All Glenrose Formation
- Jollyville Reservoir Shaft
  - 20 gpm
  - < 10gpm from liner plate and remaining from Glenrose Formation

# Environmental

*Update on post rain event inspections from week of 7/11/12 to be provided at board meeting.*



# Questions?

info@wtpfour.com

<http://austingo.austintexas.gov/departments/water>

**Water Treatment  
Plant 4**








# **JOLLYVILLE TRANSMISSION MAIN: Environmental Commissioning Monthly Report**

**Presented to the Austin Environmental Board  
July 18, 2012**

**Thais Perkins, Watershed Protection Department  
David Johns, Watershed Protection Department**

# Jollyville Transmission Main Project

= progress





## Environmental Commissioning Activities - JVTM


- Monthly shaft site (surface) visits concurrent with plant site visits
- Biweekly meetings of the Environmental Commissioning Coordination Group (ECCG) to resolve possible issues
- Weekly interior shaft/tunnel visits currently on hold pending completion of city safety review.
- Environmental Monitoring
  - *Continued sampling for age dating of deep vs. shallow groundwater systems*
  - *Installed transducers (TROLLs) at Spicewood shaft in JT-120, JT-130, and JT118 to more closely watch groundwater levels through excavation*






# Environmental Commissioning Cost Summary


Initial INTERA Contract Amount	\$ 1,713,814
Total Amount Billed to Date ( work from May 2012)	\$ 1,285,739
<b>Total Remaining</b>	<b>\$ 428,075</b>
<i>(change of \$12,942.01 from last month)</i>	



Hydrographs for JT Wells 104A, 118, 125A and 126




City of Austin DRAFT: QA/QC review pending




- JT-126 is located approximately 2330 ft from the JR Shaft.
- JT-125A is located approximately 3350 ft from the JR Shaft.
- Both wells have similar trends until 6/25





# **PRELIMINARY DATA PLOT (07/06/12)** **JR Shaft Inflows & Progress and** **Groundwater Elevations in JT-125A & JT-126**




- JT-126 is located approximately 2330 ft from the JR Shaft.
- JT-125A is located approximately 3350 ft from the JR Shaft.
- Both wells showed similar trends until 6/25, when JT-125A began to rise




## Spicewood Shaft Wells






- Groundwater levels near Four Points shaft continue to rise





City of Austin DRAFT: QA/QC review pending

- Other wells near the Four Points shaft are stable



## Preliminary Age Dating Results

TBA: preliminary results of age dating and overview of analytical tools including ions and tritium. Approaches include traditional multivariate and bivariate analysis that also incorporates lessons learned from the Barton Springs segment.




## Environmental Monitoring Update – Surface flow



- All springs and stream reaches flowing after drying up for short period of time
- Water quality parameters within expected ranges
- Nondetects for indicators of mining, vehicular operation, and drilling (TPH, Cu, Cr, Zn)
- Nondetects for di-n-butyl grout compounds in JT-112, Gaas spring

**Lanier Spring 7/9/12**





## Jollyville Plateau Salamander Monitoring


Site	Date of Last Count	Count #	Historical Average (& last four counts)
Lanier	Jan 3, 2012	85	65 (56,48,59,85)
Franklin/Pit	May 18, 2012	100	78 (73,87,39,100)
Tanglewood	May 16, 2012	3	8 (0,0,0,3)
Lower Ribelin	Jan 6, 2012	42	42 (53,176,43,42)
Upper Ribelin	May 23, 2011	75	64 (123,74,67, 75)
Trib 4 @ Spicewood	July 6, 2012	2	10 (20, 9, 2)

-- provided by Nathan Bendik, Salamander Biologist for WPD



## JVTM Environmental Monitoring Summary (cont.)

Trigger	Range	Recent Occurrences
TROLL Alarms	Outside of range of historical Variability	None
Tunnel Inflow Triggers	<b>Baseline water inflow triggers:</b> 50 gpm over 10 feet of tunnel length 200 gpm over 500 feet of tunnel length 400 gpm over a single tunnel reach (1, 2, or 3)  <b>Sensitive area triggers:</b> 25 gpm over 10 ft of tunnel length 100 gpm over 500 ft of tunnel length	No measurable inflow, very dry  No tunneling in sensitive areas
Spring/Streamflow Triggers	Relative to one another; paired comparison analysis	All surface sites responding consistently with rainfall and general trends (increase after rain events and recent decrease)



Thais Perkins, Environmental Commissioning Coordinator  
Watershed Protection Department  
[thais.perkins@austintexas.gov](mailto:thais.perkins@austintexas.gov)  
974-2291

David Johns, Environmental Scientist  
Watershed Protection Department  
[David.Johns@austintexas.gov](mailto:David.Johns@austintexas.gov)  
974-2781



