

Boardwalk Trail at Lady Bird Lake Bartholomew Pool




Bond Oversight Committee

June 18, 2014

Boardwalk Trail at Lady Bird Lake

2010 Mobility Bond Program project

- Opened to public June 7
- \$28.1 million cost
 - \$20.2 million – 2010 Mobility Bond
 - \$150,000 – 2012 Bond
 - \$3 million – Trail Foundation
 - \$4.2 million – Other



Boardwalk Trail at Lady Bird Lake

Features

- Completes 10-mile circuit around Lady Bird Lake
 - Aligns with multiple Imagine Austin Priority Programs
 - Increases safety, mobility and connectivity, recreation
- 1.3 miles long
- Covered awnings, restrooms, lighting

Future Features

- ADA Fishing Pier
 - \$225,000 estimated cost – \$150,000 from 2012 Bond Program (now in final design, construction to begin in fall/winter)




Timeline

Date	Milestone
September 2007	Investment Study with The Trail Foundation
August 2008	Design investigations begin with engagement of Jacobs Engineering
September – November 2008	City hosts three public meetings to gather input on design
March 2009	Council approves route
April 2009	Schematic Design completed
September 2009	Design development completed
November 2010	Citizens approve bond funding for construction
October 2012	Construction begins
June 5, 2014	Final easements recorded
June 7, 2014	Grand opening celebration



Boardwalk Trail at Lady Bird Lake



Pictures courtesy Tom Atherton

More images at
[flickr.com/photos/thetrailfoundation](https://www.flickr.com/photos/thetrailfoundation/)



Boardwalk Trail at Lady Bird Lake




Grand Opening – June 7



Bartholomew Pool

2006 Bond Program project

- Opened to public on June 6, grand opening ceremony and free swim day June 14
- \$6.4 million in expenditures to date



Bartholomew Pool

Features

- 3 Pools
- Interactive features for enhanced activity
 - 2 water slides
 - Lily pads
 - Splash pad features
- Bath houses
- Pool deck
- Landscape area
- Vendor and eating area



Timeline

Date	Milestone
2009	Pool closed due to structural failure
October 2010	Design begins
November 2010 – January 2011	City hosts three public meetings to gather input on design
February 2011	Bartholomew Splash Pad is completed and opens for 2011 pool season in lieu of pool closing
May 2011	Schematic Design completed
September 2012	Construction begins
November 2012	Groundwater encountered on site, construction halts
February 2013	Third party geo-tech retained
February – March 2013	Public meetings conducted to update stakeholders and review redesign proposals
June 2013	Construction resumes
June 6, 2014	Pool opens to public
June 14, 2014	Grand opening celebration and free swim day



Bartholomew Pool



Bartholomew Pool



After

Bartholomew Pool



Grand Opening – June 14

