

CONTRACT HISTORY

Change orders #1 through #7 are within the contingency and administrative authority.
Change order #8 would place the contract over the administrative authority by \$6,140.85.

<i>AMOUNT</i>	<i>DATE -- DESCRIPTION (CO% / CUMULATIVE CO%)</i>
\$847,124.50	01/30/03 -- Original contract for road reconstruction and W/WW Improvements
\$47,138.00	05/07/03 CO #1 Revised pressure reducing vault location and increase to water and wastewater bid items (5.56% / 5.56%)
\$41,254.00	7/21/03 CO #2 Add traffic railing to original contract (4.87% / 10.43%)
\$11,164.98	9/23/03 CO #3 Modifications to the guardrail foundation including metal beam guard rail (1.32% / 11.75%)
\$14,291.40	10/06/03 CO #4 New items added to stabilize slope plus additional barricades, signs and traffic handling because of time extensions(1.69% / 13.44%)
\$6,300.00	11/26/03 CO #5 Increase in original bid quantities for jacking and boring (.74% / 14.18%)
\$1,344.00	2/18/04 CO #6 Increase in pipe quantities (.16% / 14.34%)
(\$8,444.25)	4/30/04 CO #7 Reduce unused bid items (-1.00% / 13.34%)
\$29,805.30	Proposed CO #8 Addition of 4 air release valves (2.93%/16.27%)
\$989,977.93	Total Contract Expenditures
16.27%	Cumulative Change Orders